

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424

5. LEASE DESIGNATION AND SERIAL NO.

NM-13947

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1.

OIL WELL ☒ GAS WELL ☐ OTHER

2. NAME OF OPERATOR

BENSON-MONTIN-GREER DRILLING CORP.

3. ADDRESS OF OPERATOR

221 Petroleum Center Building, Farmington NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)

At surface

1875' FNL, 1675' FEL, Sec. 32, T026N, R-1W, N.M.P.M.

RECEIVED
MAY 19 1982

10. FIELD AND POOL, OR WILDCAT

Puerto Chiquito Manco West

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 32, T-26N, R-1W

14. PERMIT NO.

15. ELEVATIONS (Show whether OF, RT, OR, etc.)

7560' GR

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

☒
☐
☐

REPAIRING WELL

☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

5-9-82 Spudded in 14-3/4" hole.

5-10-82 TD 533' in 14-3/4" hole. Ran 12 joints 10-3/4" OD K-55 40.5# casing, 533', cemented with 440 sacks regular cement with 2% calcium chloride.

5-11-82 Tested BOP and surface pipe to 1000#. Held satisfactorily.

5-17-82 Drilling ahead at 4290' in 9-7/8" hole.



18. I hereby certify that the foregoing is true and correct.

SIGNED

TITLE

Vice-President

DATE 5-18-82

(This space for Federal or State office use)

APPROVED BY

TITLE

CONDITIONS OF APPROVAL, IF ANY:

ACCEPTED FOR RECORD

*See Instructions on Reverse Side

NMOCC

MAY 21 1982

FARMINGTON DISTRICT

BY SMH