

5 BLM 1 Andes 1 Lang 1 Robinson 1 File

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 7993

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Tapacitos

9. WELL NO.

4

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 36, T26N, R2W, NMPM

12. COUNTY OR PARISH 13. STATE

Rio Arriba

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☐ GAS WELL ☒ OTHER

NAME OF OPERATOR

DUGAN PRODUCTION CORP.

ADDRESS OF OPERATOR

P O Box 208, Farmington, NM 87499

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)

At surface

1100' FSL - 1600' FEL

RECEIVED

DEC 11 1985

BUREAU OF LAND MANAGEMENT

FARMINGTON OFFICE AREA

4. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7595' GL; 7607' RKB

6. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

SUBSEQUENT REPORT OF:

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Spud & Surface Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

7. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Moved in and rigged up Four Corners Drilling Company Rig #14.
Spudded a 12 1/4" hole @ 2:30 PM 12-9-85. Drilled to 220' RKB.
Ran 5 jts. 9-5/8" OD, 40# & 43.50#, 8 Rd casing (T.E. 201')
set @ 213' RKB. Cemented with 165 sx class "B" (total cement
slurry 195 cf). Circulated cement to surface. P.O.B. @ 9:30
PM. Nippled up BOP after 6 hrs. Pressure tested surface casing
and BOP 1000 psi 30 minutes - held OK.

RECEIVED

DEC 16 1985

OIL CON. DIV.
DIST. 3

8. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Geologist

DATE

12-10-85

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side