

This form is not to  
be used for reporting  
packer leakage tests  
in Southeastern New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator UNION OIL OF CALIFORNIA/dba UNOCAL Lease RINCON UNIT Well No. 201E  
Location  
of Well: Unit J Sec. 02 Twp. 26N Rge 07W County RIO ARRIBA

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	LARGO GALLUP	GAS	FLOW	TUBING
Lower Completion	BASIN DAKOTA	GAS	FLOW	TUBING

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Upper Completion	10:45 a.m. 07/24/97	5 DAYS	CSG 310 TBG 310	Yes
Lower Completion	10:45 a.m. 07/24/97	5 DAYS	SI press. psig TBG 250	Yes

FLOW TEST NO. 1

Commenced at (hour, date)* 2:32 p.m. 07/29/97		Zone producing (Upper or Lower)* Lower			
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
11:15 a.m. 07/30/97	21 hrs	CSG 310 TBG 310	TBG 120	63°	Q = 176 mcf
9:15 a.m. 07/31/97	43 hrs	CSG 310 TBG 310	TBG 180	64°	Q = 176 mcf

RECEIVED  
AUG 13 1997  
OIL CON. DIV.  
DIST. 3

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

MID-TEST SHUT-IN PRESSURE DATA

	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Upper Completion			CSG TBG	
Lower Completion			SI press. psig TBG	

(Continue on reverse side)

**NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST  
FLOW TEST NO. 1**

Commenced at (hour, date)*				Zone producing (Upper or Lower)* <b>UPPER</b>	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
		CSG			
		TBG	TBG		
		CSG			
		TBG	TBG		
		CSG			
		TBG	TBG		

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_  
\_\_\_\_\_

I hereby certify that the information herein contained is true and compete to the best of my knowledge.

Approved \_\_\_\_\_ 19 \_\_\_\_\_  
New Mexico Oil Conservation Division

Operator **UNION OIL OF CALIFORNIA/dba UNOCAL**

By Mike Tabet  
Mike Tabet

Title **Production Foreman**

Date **August 15th, 1997**

By Johnny Robinson  
**Deputy Oil & Gas Inspector**

Title \_\_\_\_\_

**NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS**

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No.1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No.1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No.1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours test: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as a required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10 - 01 - 78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).