

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator TENNECO OIL CO. Lease JICARILLA Well No. B4
Location of Well: Unit H Sec. 21 Twp. 26 Rge. 5 County RIO ARriba

	NAME OF RESERVOIR OR POOL	TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)
Upper Completion	GALLUP	GAS	FLOW	TUBING
Lower Completion	DAKOTA	GAS	FLOW	TUBING

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in 7/22/85 11:00 a.m.	Length of time shut-in 72 hours	SI press. psig 370	Stabilized? (Yes or No) yes
Lower Completion	Hour, date shut-in 7/22/85 11:00 a.m.	Length of time shut-in 72 hours	SI press. psig 865	Stabilized? (Yes or No) yes

FLOW TEST NO. 1

Commenced at (hour, date)* 7/25/85 9:30 a.m.		Zone producing (Upper or Lower):			
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		
7/26/85 10:30 a.m.	25 hours	370	315		
7/27/85 10:30 a.m.	49 hours	370	275		

Production rate during test

Oil: _____ BOPD based on _____ Bbbl. in _____ Hours. _____ Grav. _____ GOR _____

Gas: 598 MCFPD; Tested thru (Orifice or Meter): METER

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Page 2

FLOW TEST NO. 2

Commenced at (hour, date) **		Zone producing (Upper or Lower)			
TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 _____
New Mexico Oil Conservation DivisionBy _____
Original Signed by CHARLES GUNLSONTitle _____
DEPUTY OIL & GAS INSPECTOR, DIST. #1

Operator _____ TENNECO OIL CO.

By _____ JOHN CARTER

Title _____ AGENT

Date _____ 7 NOVEMBER 1985

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operations shall also be so notified.

3. The operator shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure is stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production, while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If an abnormal packer leakage test is performed during flow test, the amount of gas due to the leak and a pressure stabilization time period shall be determined.

5. Following completion of Flow Test No. 1, the well shall again be shut-in in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though the leak was indicated during Flow Test No. 1. Fluids due to Flow Test No. 2 to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in if the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests, immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period; 7-day tests, immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests, all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas well or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above tests and tests shall be filed in the file within 15 days after completion of the test. Tests shall be filed with the Area District Office of the New Mexico Oil Conservation Division or Northwest New Mexico Packer Leakage Test Form Revised 10-61-75 with all deadweight pressures and readings as well as the flowing temperatures (oil zone only) and pressures and oil flow rates (oil zone only).

RECEIVED
NOV 12 1985
OIL CON. DIV.
DIST. 3