

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SE 073044-2

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

74

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gollum

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 25-25N-10W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

Shelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street, Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface

1980' FNL and 660' FSL Section 35-25N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6744' DF

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON\* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT\* ☐

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

All depths shown are from ground level.

6-25-71 - MI & BU Aztec Well Service Unit pulled rods and tubing.

Spotted cement plug from 5296' to 5296'.


Pulled and worked 5-1/2" casing free. Rigged up blue jet, perforated 1750-1751'

4 shots; perforated 1015-1016' 4 shots. Spotted cement plugs from 1751 to 1601'.

Spotted plug from 1016' to 916'. Shot off 5-1/2" casing at 724'. Spotted cement plug from 774' to 674', 50' in stub and 50' above. Pulled 22 joints 720' of 5-1/2" casg.

Spotted 10' plug in surface casing. Installed dry hole marker.

Completed P & A 6-30-71.



18. I hereby certify that the foregoing is true and correct

SIGNED

*L. L. Bickel*

TITLE

Lead Clerk

DATE

October 12, 1971

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side