		ν
	4	•
WELL NO.		

Carson - Shell

DRILL PIPE SIZES

(FIELD)

San Juan County, New Mexico

DRILLING REPORT FOR PERIOD ENDING

October 15, 1956

(SECTION OR LEASE)
T 25 N, R 11 W.
(TOWNSHIP OR RANCHO)

DEPTHS DAY REMARKS 1956 TO Location: 1980' N and 660' W from the SE Corner, Section 27, T. 25 N., R. 11 W., N.M.P.M., San Juan County, New Mexico. Elevations: DF 6729.65 MAT 6722.201 KB 6731.651 Drilled 230'. Spudded 9:00 P.M., 10-3-56. Ran and cemented 8-5/8", 230 10~3 0 32#, J-55 casing at 219' with 130 sacks treated construction cement. Finished 3:30 A.M., 10-4-56. 10-4 230 1355 Drilled 1125'. Flanged up. Pressure tested BOP and casing with 700 psi for 15 minutes, OK. 1355 10-5 5308 Drilled 3953'. Ran Electrical Survey and Microlog. to 10-14 Ran in to condition mud, mud would not circulate. Pulled to 3060 10-15 off bottom before circulation could be obtained. Circulated and worked back to bottom. Ran and cemented 4-1/2*, 10.8# drill tubing as casing at 5296' with 200 sacks construction cement. Finished 8:45 P.M. Flanged up. Checked BOP daily Mud Summary -- 10-8-56 to 10-15-56 10.1 - 10.4 #/galWt. Vis. 41 - 48 sec WL 8.2 cc FC 2/32 in.CONDITION AT BEGINNING OF PERIOD HOLE CASING SIZE DEPTH SET FROM

G. Gregory