

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE
(OTHER INSTRUCTIONS ON REVERSE SIDE)Form approved
Bureau of Land Management, No. 42-11424

5. LEASE DESIGNATION AND SERIAL NO.

SF 078621

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

36

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 29-25N-10W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for new wells to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)1. OIL WELL ☐ GAS WELL ☐ OTHER ☒ Water Injection

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street - Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

2080' FNL and 560' FWL Section 29-25N-10W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6651' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☒(Note: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from Ground Level.

8/5/71 - MI&RU Aztec Well Service Unit. No rods in hole.
Spotted cement plug from 5226' to 5126'. Pulled 2" tubing.
Worked 5 1/2" casing to free same. Rigged up Blue Jet, perforated from
1604' - 1605' w/4 shots and from 844' to 845' w/4 shots. Ran 2" tubing.
Spotted cement plug from 1605' to 1455' and cement plug from 845' to 745'.
Pulled tubing. Shot casing off at 658'. Spotted cement plug from 708' to 608',
50' inside casing stub and 50' above casing stub. Pulled total of 16 joints
662' of 5 1/2" OD casing.
Spotted 10' cement plug in surface casing. Installed dry hole marker.
Completed P&A 8/13/71.

18. I hereby certify that the foregoing is true and correct

SIGNED

L. L. Byle

TITLE:

Lead Clerk

DATE December 15, 1971

(This space for Federal or State office use)

APPROVED BY

TITLE:

DATE

CONDITIONS OF APPROVAL, IF ANY:

