



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office ----- Santa Fe
Lease No. ----- 87 080216
Unit -----

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

_____ May 10, _____, 19__

Well No. _____ is located _____ ft. from _____ line and _____ ft. from _____ line of sec. _____

_____ (1/4 Sec. and Sec. No.) _____ (Twp.) _____ (Range) _____ (Meridian)

_____ (Field) _____ (County or Subdivision) _____ (State or Territory)

RECEIVED

The elevation of the derrick floor above sea level is 6674 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

PRT-6454 Moved in Lehman Well Service rig #12 - Rigged up -
 Cleaned out to 6454 - Pulled Tbg - ran Gamma Ray Correlation log -
 Perf w/ Halex & super dym jets/ft 6416-07, 6396-92, 6386-80
 went in hole with tbg, open ended - set tbg at 6379 broke down
 perf w/3600# - Spotted 600 gal mud acid and 75 balls - pumped into
 fm at 3800 at 4 1/2 hr - No apparent increase in pressure due to balls -
 Lowered tbg to 6424 - reversed out balls - pulled tbg - repaired P.O.F. -
 rigged up Howell - frac w/3 millions 60,000# 20-40 sd - breakdown
 w/ 40 bbls water frac w/ 1320 (55,440 gal) water, flush w/ 130 bbls
 of water - total water used 1490 bbls with 30# J-101 per 1000 gal water
 I.P. 2800 Min 2600 Ave 2800 Final 3100 Max 3200 - Dropped 54 balls
 in three stages - first stage 16, second & third stage 20 each -
 no ball action - gradual increase in press after 40,000# sd in fm. (see reverse side)
 I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Century Exploration, Inc.

Address Box 148

Paradigms, New Mexico

Original signed by T. A. Dugan
By _____

Title Engineer

Ave I.R. 26.0 N/M Instant Shot in press 2100 10 min Shot in 1900/
Cleared out to 6434 - Circulated hole 2 hrs. laid down two jts the -
Landed the with 209 jts 2-1/8" O.D. 4.75 J-55 GR XUE The T.R. 6396.21
Set at 6410 225 with cross pin collar on bottom