

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE*
(other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

14-20-603-1437

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

East Bisti Unit

8. FARM OR LEASE NAME

9. WELL NO.

18

10. FIELD AND POOL, OR WILDCAT

Bisti Lower Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 22-25N-11W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL WELL ☐ GAS WELL ☐ OTHER Water Injection

2. NAME OF OPERATOR

Skelly Oil Company

3. ADDRESS OF OPERATOR

1860 Lincoln Street, Denver, Colorado 80203

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

1980' FSL & 1980' FWL Section 22-25N-11W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6451' GR 6459' KB

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

☐
☐
☐
☐

PULL OR ALTER CASING

☐
☐
☐
☐

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

WATER SHUT-OFF

☐
☐
☐
☐

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

☐
☐
☒
☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)


17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

All depths shown are from ground level

8/7/71 - MI & RU Aztec Well Service Unit. No rods in hole. Spotted cement plug 4951-4851'. Pulled 2" tubing. Worked 5-1/2" casing to free same. Rigged up Blue Jet; shot off casing at 1331'. Spotted cement plug 1381-1160', 50' inside casing stub and 171' above casing stub. Pulled casing up the hole. Spotted cement plug 490-390'. Pulled total 43 joints (1338') 5-1/2"OD casing.

Spotted 10' cement plug in surface casing. Installed dry hole marker.

Completed P&A 8/18/71.



18. I hereby certify that the foregoing is true and correct

SIGNED

L. L. B. B.

TITLE

Lead Clerk

DATE

1-6-72

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side