

Bisti

# DRILLING REPORT

FOR PERIOD ENDING


22

(FIELD)  
San Juan, New Mexico  
(COUNTY)

9-21-57

(SECTION OR LEASE)  
T25N R11W  
(TOWNSHIP OR RANCHO)

DAY 57	DEPTHS		REMARKS
	FROM	TO	
9-13 to 9-14	0	190	<p><u>Location:</u> 660' S and 1980' E of NW Corner, Section 22, T25N, R11W, N.M.P.M., San Juan County, New Mexico</p> <p><u>Elevations:</u> DF 6415.8 GR 6408.5 KB 6417.0</p> <p>Spudded 10:30 P.M. 9-13-57. Ran and cemented (5 jts.) 8-5/8", 24#, J-55, National casing at 166' with 100 sacks cement treated with 2% calcium chloride. Good returns to surface. Flanged up and waited on cement. Pressure tested casing and BOP with 500 psi. for 15 minutes, O.K.</p>
9-15 to 9-20	190	4850	<p><u>Drilled 4660'.</u></p>
9-21	4850	4940	<p><u>Drilled 90'.</u> Ran Electrical Survey and Microlog. Ran and cemented (154 jts.) 4-1/2", 9.5# casing at 4937' with 150 sacks cement treated with 4% gel, displaced with oil. Released rig 12:00 P.M. 9-21-57. Checked BOP daily.</p> <p>Mud summary: Wt. 9.1-10#/gal. Vis. 37-55 sec. WL 7.1-8 cc. FC 1-2/32 pH 8-8.5</p>



CONDITION AT BEGINNING OF PERIOD				
HOLE			CASING SIZE	DEPTH SET
SIZE	FROM	TO		

DRILL PIPE SIZES

Contractor: Brinkerhoff Drlg. Co. #1

Drillers: J. Speaker  
E. Babcock  
Black

R. D. Allen

SIGNED

Bisti

(FIELD)

San Juan, New Mexico

(COUNTY)

## DRILLING REPORT

FOR PERIOD ENDING

9-29-57

WELL NO.

22

(SECTION OR LEASE)

T25N

R11W

(TOWNSHIP OR RANCHO)

DAY	DEPTHS		REMARKS
	FROM	TO	
57			
9-23	4940	TD	Ran Gamma Ray log with collar locator. Perforated four 1/2" bullet holes/ft 4873-82, 4887-4900
9-24			Ran tubing to 4862'. Swabbed approximately 60 bbls. flowed to sump in 6 hours. Well started to flow, shut in after 3-1/2 hours.
9-28 to 9-29			Flowed well. INITIAL PRODUCTION Flowing, <u>no oil</u> , 1240 MCF/D gas, TP 60, 64/64" bean. Completed 9-28-57.
CONDITION AT BEGINNING OF PERIOD			
HOLE			CASING SIZE
SIZE	FROM	TO	DEPTH SET
DRILL PIPE SIZES			

E. B. Johnstone

SIGNED