

(SUBMIT IN TRIPLICATE)

Indian Agency Nevada

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Allottee Tribal Lands

Lease No. 14-80-693-1263

			<b>X</b>
	<b>28</b>		

SUNDRY NOTICES AND REPORTS ON WELLS


NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	<b>X</b>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL	<b>Subsequent report of completion</b>	<b>X</b>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 6, 1958

**Carson Unit**  
Well No. 41-18 is located 660 ft. from [N] line and 660 ft. from [E] line of sec 18  
NE NE 18 25N 13W N17W  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Blair San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6389 ft.



DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 9-16-58 Ran and cemented (5058') 4-1/2" casing at 5042' with 150 sacks cement treated with 45 gal. (Used 211 cu. ft. Portland cement, surface temperature 50°, formation temperature approx. 140° estimated strength after 36 hours plus 1350 psi.
- 9-19-58 Ballot perforated four 1/2" holes/ft. 4926-4946, 4982-4992, 5000-5012, 5018-5026.
- 9-20-58 Made 12 hour pressure survey.
- 9-21-58 Sand oil fractured with 40,000 gal. crude, 1.125 #/gal. sand, 125 nylon core balls. Maximum pressure 2700 psi., minimum pressure 2300, average rate 3 1/4 bbls./min.
- 9-22-58 Cleaned out free sand 5029-40-5059.
- 9-23-58 Installed pumping unit.
- to
- 9-26-58
- 9-27-58 Pumped and recovered all free oil.
- to
- 10-6-58

INITIAL PRODUCTION

10-6-58 Pumped (24 hrs.) 139 B/D gross, 130 B/D clean, out 0.25, 130 MCF/D gas, GOR 380, Completed 10-6-58.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Shell Oil Company  
Address 705 West Municipal Drive  
Farmington, New Mexico

By S. W. Shepard  
Title Exploitation Engineer

