


(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe, N.M.

Lease No. SP 078063

Unit Carson



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Subsequent report of well completion</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

October 29, 19 57

Carson Unit

Well No. 3 is located 1821 ft. from S line and 530 ft. from E line of sec. 7

SW 7

(¼ Sec. and Sec. No.)

25N

(Twp.)

11W

(Range)

N.M.P.M.

(Meridian)

Histi

(Field)

San Juan

(County or Subdivision)

New Mexico

(State or Territory)

RECEIVED

OCT 31 1957

OIL CON. COM.  
DIST. 3

The elevation of the Kelly Pushing ~~monument~~ above sea level is 6317.34 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

- 9-4-56 Cemented 5½" 14# and 15.5# J-55 casing at 5002' with 200 sacks construction cement.
- 9-5-56 Cleaned out to 4980'. Perforated four ½" holes/ft. 4890-4900', 4939-4947'.
- 9-7,8,9-56 Fracture treatment of 30,000 gals. crude oil with 60,000 # sand through casing.
- 10-5,6,7-56 Broken down formation with 100 bbls. oil. Total load 1288 bbls.
- 10-5,6,7-56 Bailed sand to 4980'. Ran tubing and packed to 4800'. Seamed, flowed 5 hrs.
- 10-8-56 190 bbls. not out. No gas record.
- 10-8-56 Released rig. 925 bbls. load and free. oil remaining.
- 10-12,13,14-56 Bailed Bridges of free. sand from 4905 to 4980 (top of plug) Ran tubing to 4800'
- 10-16-56 Released snubbing unit. 728 bbls. load and free. oil remaining.
- 10-7-57 Recovered last of free. oil pumping.
- 10-12-57 Initial Production: Pumping 59 M/D gross, 0.1 o/o out, 39 MCF/D gas, COR 660, T.P. 80, CP 80, 64/64" bean. Completed 10-12-57

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Shell Oil Company

Address 101 S. Behrend Avenue

Farmington, New Mexico

By

B. W. Shepard

B. W. Shepard

Title

Exploitation Engineer