

X			

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. USA - 078051
Unit E

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	X
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

N.M. Federal "C"

September 7, 1956

Well No. 16 is located 1980 ft. from N line and 660 ft. from W line of sec. 8

SW/4 of NW/4 25-N 12-W NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Bisti Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6241 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

This well was spudded 7-13-56. A 12 1/4" hole was drilled to 340' and 8 5/8" casing was set at 324' with 200 sacks cement. After 24 hours WOC the casing was tested to 500# for 30 minutes.

A 7 7/8" hole was then drilled to 4950' and 5 1/2" casing was set at 4946' w/200 sacks cement after 48 hours WOC the casing was tested to 1500# for 30 minutes. Top of cement in the annulus was 4110' by temperature survey.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Sunray Mid-Continent Oil Company

Address 411 W. Main

Farmington, New Mexico

By H. M. Stierwalt

H. M. Stierwalt

Title Area Engineer