



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency Window Rock
Navajo Allotted
Allottee Old-Man-Hop-Pah
Lease No. 14-20-603-323

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 11, 1956

19

Well No. 2 is located 1980 ft. from 1/4 line and 660 ft. from E line of sec. 5
G - NE/4 SE/4 Sec. 5 T-25-N R-12-W NMPM
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Dist. Lower Gallup San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6168 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate in casing jobs cementing points, and all other important proposed work)

Spudded 12-1/4" hole @ 7 p.m. 8-15-56 & finished drilling to 305' @ 12 midnight 8-15-56. Ran 7 jts 8-5/8" OD csg set @ 298' & cemented w/150 sbs cement mixed 2% gel. Max. press. 1500, WOC. Drilling cement from 278-298' & size to 305'. Tested 8-5/8" csg w/5000 - held OK. Started 7-7/8" hole @ 6 p.m. 8-16-56 & finished drilling to 4658' @ 6:45 8-22-56. Out size #1 from 4658-4716'. Started drilling 7-3/4" hole @ 8 a.m. 8-23-56, finished drilling to 4799' @ 11:30 a.m. 8-23-56. Out core #2 from 4759-4849'. Out core #3 from 4849-4937'. Out core #4 from 4937-4978'. Finished coring 7-3/4" hole to 4978' @ 10:30 p.m. Ran Sch. logs. 8-27-56 ~~XXXXXX~~ Ran 162 jts 5-1/2" OD 17# E-40 csg & set @ 4978' & cemented w/400 sbs reg. cement mixed 2% gel. Pumped plug to 4914' @ 10 p.m. 8-26-56 w/800# max. press. WOC. Ran temp. survey to 4914' & found top of cement outside 5-1/2" @ 3905' or 42% fill. Drill plug & cement from 4914-4966'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company AMERADA PETROLEUM CORPORATION

Address Box 535
Farmington, New Mexico

By W.G. Smith

Title Foreman

