

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
LG 3734

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Hicks Oil & Gas, Inc.	8. Farm or Lease Name Bisti State
3. Address of Operator P.O. Drawer 3307, Farmington, New Mexico 87499	9. Well No. #1
4. Location of Well UNIT LETTER <u>E</u> <u>660'</u> FEET FROM THE <u>West</u> LINE AND <u>1980'</u> FEET FROM THE <u>North</u> LINE, SECTION <u>2</u> TOWNSHIP <u>25N</u> RANGE <u>13W</u> N.M.P.M.	10. Field and Pool, or Wildcat Bisti Gallup Ext.
15. Elevation (Show whether DF, RT, GR, etc.) 6265' GR. 6275' D.F.	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOB ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Move in and rigged up, Four Corners Drilling - Rig #8.
Spudded 12 1/4" hole at 9:15 A.M., 1-25-84. Drilled to 230': Survey 1° at 220'.
Ran 5 joints of 8 5/8" - #24 S.T. & C. casing and set at 222' with 173 C.F. of
CL.B cement and 2% CaCl. Circulated 62 c.f. of cement. Plug down at 2:00 P.M.
1-25-84. W.O.C. 12 hours. Nipped up B.O.P. equipment. Pressure tested to
1000 psi for 30 minutes and had no leak off. Ran 7 7/8" bit and tagged
cement at 134'. Drilled 88' of cement. Drilling ahead in 7 7/8" hole.

Change well # from the #2

RECEIVED
JAN 27 1984
OIL CON. DIV.
DIST. 3

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Mike Hicks TITLE President DATE 1/26/84

APPROVED BY Original Signed by FRANK T. CHAVEZ TITLE SUPERVISOR DISTRICT # 5 DATE JAN 27 1984
CONDITIONS OF APPROVAL, IF ANY: