

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(*Other instructions on the
reverse side)Form approved.
Budget Bureau No. 42-R1424.
5. LEASE DESIGNATION AND SERIAL NO.

SF080674

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

| | | |
|---|--|--|
| 1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER | | 7. UNIT AGREEMENT NAME San Juan 27-4 Unit |
| 2. NAME OF OPERATOR El Paso Natural Gas Company | | 8. FARM OR LEASE NAME San Juan 27-4 Unit |
| 3. ADDRESS OF OPERATOR P. O. Box 990, Farmington, NM 87401 | | 9. WELL NO. 75 |
| 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 790'N, 790'W | | 10. FIELD AND POOL, OR WILDCAT Tapacito P. C. Ext. |
| 14. PERMIT NO. | | 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec. 21, T-27-N, R-4-W N.M.P.M. |
| 15. ELEVATIONS (Show whether DF, RT, GR, etc.) 7169' GL | | 12. COUNTY OR PARISH Rio Arriba |
| | | 13. STATE New Mexico |

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐


SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒FRACTURE TREATMENT ☒SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

11-05-74 TD 4224'. Ran 143 joints 2 7/8", 6.5#, J-55 production casing, 4212' set at 4224'. Baffle set at 4213'. Cemented with 234 cu. ft. cement. WOC 18 hours. Top of cement at 3000'.

11-22-74 Tested casing to 4000#--OK.
PBSD 4213'. Perf'd 4062-68', 4092-98', 4110-16' with 6 shots per zone. Frac'd with 56,000# 10/20 sand and 56,000 gallons treated water. Dropped 2 sets of 6 balls each. Flushed with 1008 gallons water.



18. I hereby certify that the foregoing is true and correct

SIGNED

A. G. Duice

TITLE

Drilling Clerk

DATE

November 25, 1974

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

*See Instructions on Reverse Side