

- JICARILLA "G" #3-A
- 1/24 (13) 6141 ND sd & sh, 7-7/8 hole NND 8.2-41-10.0
lost 100% circ @ 1:00 am, 1/24/76, mixing mud &
LCM to build volume
- 1/25 (14) 6158 ND sd & sh, 7-7/8 hole NND 8.9-58-9.2
Dwn past 11½ hrs, miding mud & LCM
- 1/26 (15) 6294 drlg sd & sh, 7-7/8 hole NND 8.8-52-9.4
Dwn addtl 8½ hrs, mixing mud & LCM
- JICARILLA "G" #3-A
- 1/27 (16) 6350 TD sd & sh, 7-7/8 hole, 1¼^o@6350 8.6-60-9.4
lost 100% circ @ 6322, dwn/9¼ hrs, mixing mud
& LCM, fin hole, circ/2 hrs, POH, Dresser-Atlas
ran logs, stopped @ 2900, now going in hole w/
bit.
- JICARILLA "G" #3-A
- 1/28 (17) 6350 TD Sd & Sh, 7-7/8 hole 8.6-60-9.4
Ran bit to btm, circ/2 hrs, POH, Dresser-Atlas
ran logs, stopped @ 3300, ran bit to btm, circ/2 hrs, POH,
Dresser Atlas ran BHC density caliper & IES logs fr
329 to 6349, now running SWN log.
- JICARILLA "G" #3-A
- 1/29 6350 TD sd & sh, 7-7/8 hole 8.6-60-9.4
Dresser fin running SWN log fr 329 to 6349, ran bit to
btm, circ/1 hr, P&LD DP & DC's, ran 61 jts 4½ csg, csg plugged,
POH w/ csg, then ran 166 jts 4½ OD, 11.60# & 10.50#, K55,
8 rd, LT&C csg to 6350 w/DV tool @ 4066, Howco cmted 1st
stage w/500 sx TILW cmt + 300 sx Class C neat cmt, all cmt
contained 5# gilsonite + 1/4# flocele per sx, PD @ 5:30
am, 1/29/76, prep to open DV tool.
- JICARILLA "G" #3-A, 6350 TD.
- 1/30 Bomb failed to open DV tool, rig up Go Wire Line truck ran
sinker bars, spudded on bomb open DV tool, circ 3 hrs, cmt
did not circulate, Howco cemented 2nd stage thru DV tool w/
900 sx Lite Wate cmt + 100 sx Class C cmt, all cmt contained
5# gilsonite + 1/4# flocele per sx, PD @ 3:15 PM, 1/29/76,
cmt circulated, set slips, cut off csg, rig down & rel Araphoe
Drlg Co rig @ 7:15 PM, 1/29/76.
- JICARILLA "G" #3-A, 6350 TD
- 1/31 Prep to MO rig.
- 2/2 MO rig, prep to MI unit to compl.
- JICARILLA "G" #3-A, 6350 TD
- 2/3 Inst unit anchors, MI Drake Well Ser: Unit 2/2/76, SDFN.