

JICARILLA "G" #3-A, 6350 TD
 2/11 Kill well w/40 BFW, ran 1.18 ID, SN on 1½ 1/4 perf sub,
 + 198 jts 1½" tbg to 6211, tested tbg to 4000# while
 running. SDFN

JICARILLA "G" #3-A, 6350 TD
 2/12 Removed BOP, inst tree, CP 540#, TP zero, sw 21 BLW/3 hrs,
 then F 270 BLW from csg, cont to fl overnite.

JICARILLA "G" #3-A, 6350 TD
 2/13 F & sw 521 BLW fr csg & tbg/24 hrs, L 4 hrs F 51 BLW thru
 tbg on 48/64 ck, TP 110#, cont to test -3743 BLW

JICARILLA "G" #3-A, 6350 TD
 2/14 F 245 BLW/36 hrs on 48/64 ck, TP 100#, CP 850# -3498 BLW

2/16 Rig dwn, rel unit & well to prod 8:00 am, 2/14/76 -3498 BLW

2/17 F 0 BO + 71 BW/24 hrs, no gas vol, 3/4 ck, TP 100#, CP 790#.

JICARILLA "G" #3-A, 6350 TD
 2/18 F 0 BO + 70 BW/24 hrs, no gas volume, 3/4 ck, TP 100, CP 780.

JICARILLA "G" #3-A, 6350 TD
 2/19 F 0 BO + 61 BW/24 hrs, no gas measurement, 3/4 ck,
 TP 100, CP 750.

JICARILLA "G" #3-A, 6350 TD
 2/20 F 0 BO + 22 BW/10 hrs, no gas measurement, 3/4" ck,
 TP 100, CP 760.

JICARILLA "G" #3-A, 6350 TD
 2/21 SI, TP 1050, CP 1200, F 0 BO + 25 BW/7 hrs, no gas
 measurement, 3/4 ck, TP 150, CP 1050.

2/22 SI, TP 1100, CP 1200, F 0 BO + 20 BW/7 hrs,
 no gas measurement, 3/4 ck, TP 140, CP 800.

2/23 SI.

JICARILLA "G" #3-A, 6350 TD
 2/24 SI/37 hrs, TP 1130, CP 1180, F 0 BO + 10 BW/7 hrs,
 no gas measurement, 3/4 ck, TP 140, CP 800.

JICARILLA "G" #3-A, 6350 TD
 2/25 SI

JICARILLA "G" #3-A, 6350 TD
 2/26 SI

JICARILLA "G" #3-A, 6350 TD
 2/27 SI

