

Blanco Mesa Verde Fld
Rio Arriba Co, NM

10/25/77

6350 TD, 6322 PBDT, Upper Mesa Verde 5674-5852.
Western SWF ~~Lower Mesa Verde~~ perfs 5978-6156
w/136,500 gals Versagel + 476,000# 20-40 sd +
2500 gals 15% HCl + 105 RCNBS, TCP 2300-3500 @
32 BPM ISIP 700.10 min 150, DA set RBP @ 5910.
cap w/2 sx sd test 3500 OK, perf Upper Mesa
Verde 1 JSP2F 5674-84, 94-98, 5706-8, 36-48,
56-68, 84-88, 5808-14, 46-52, total 36 holes.
- 3348 BLW.

COST: \$230M

10/26/77

6350 TD, 6322 PBDT, Upper Mesa Verde 5674-5852.
Western Co SWF Upper Mesa Verde perfs 5674-5852
down 4½ csg w/ 151,000 gals Versagel + 552,000#
20/40 sd + 2500 gals 15% NEA, used 68 RCNBS,
TTP 1900-3500, AIR 31 BPM, ISDTP 1200, 10 min
SITP 1050, job compl @ 8 AM 10/25/77, SDF.

10/27/77

6350 TD, 6322 PBDT, Upper Mesa Verde 5674-5852.
24 hr SICP 450, fl 457 BLW/17 hrs on 3/4 ck,
CP 450-0, prep to CO, SDFN. - 6627 BLW.

10/28/77

6350 TD, 6322 PBDT, Upper Mesa Verde 5674-5852.
GIH w/ ret head & hyd bailer & CO frac sd
5789-5910, POH w/ RBP, GIH w/ hyd bailer +
60 jts tbgs, SDFN. - 6627 BLW.

10/29/77

6350 TD, 6322 PBDT, Mesa Verde 5674-6156.
GIH w/ 2-3/8 & hyd bailer, CO frac sd 6232-6322
PBDT, POH, ran 2-3/8 to 5956, rel Drake WS 4:30 PM
10/28/77, prep MI sw unit. - 6667 BLW.

11/3/77

6350 TD, 6322 PBDT, Mesa Verde 5679-6156.
F 1255 BLW/24 hrs, LH 55 BLW, 30/64, TP 510,
CP 1120, rel Drake unit & to Prod 10 AM
11/2/77. - 3812 BLW.

12/14/77

6350 TD, 6322 PBDT, Mesa Verde 5674-6156.
NMOCC POT TEST: SITP 1199, SICP 1199, F 5 BNO +
1 BLW/3 hrs, 3/4 ck, GV 3811 MCFPD, FTP 409,
FCP 669, CAQF 5069 MCFPD, Oil Gvty 67.9 @ 60,
Gas Gvty .682, drop from report, SI waiting on
pipeline connection.