

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

Sundry Notices and Reports on Wells

1. Type of Well
GAS

2. Name of Operator

**BURLINGTON
RESOURCES**

OIL & GAS COMPANY

3. Address & Phone No. of Operator

PO Box 4289, Farmington, NM 87499 (505) 326-9700

4. Location of Well, Footage, Sec., T, R, M

1550' FSL 990' FWL, Sec. 25, T-27-N, R-6-W, NMPM

5. Lease Number
SF-079367 B

6. If Indian, All. or
Tribe Name

7. Unit Agreement Name
San Juan 28-6 Unit

8. Well Name & Number
San Juan 28-6 Unit#110

9. API Well No.
30-039-82369

10. Field and Pool
Basin Dakota

11. County and State
Rio Arriba Co, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

Type of Action

<input checked="" type="checkbox"/> Notice of Intent	<input type="checkbox"/> Abandonment	<input type="checkbox"/> Change of Plans
<input type="checkbox"/> Subsequent Report	<input type="checkbox"/> Recompletion	<input type="checkbox"/> New Construction
<input type="checkbox"/> Final Abandonment	<input type="checkbox"/> Plugging Back	<input type="checkbox"/> Non-Routine Fracturing
	<input type="checkbox"/> Casing Repair	<input type="checkbox"/> Water Shut off
	<input type="checkbox"/> Altering Casing	<input type="checkbox"/> Conversion to Injection
	<input checked="" type="checkbox"/> Other - tubing repair	

13. Describe Proposed or Completed Operations

It is intended to repair the tubing on the subject well, according to the attached procedure.

RECEIVED
JUL 20 1998
OIL CON. DIV.
DIST. 3

14. I hereby certify that the foregoing is true and correct.

Signed [Signature] (KLM) Title Regulatory Administrator Date 7/6/98
TLW

(This space for Federal or State Office use)

APPROVED BY /s/ Duane W. Spencer Title _____ Date JUL 17 1998

CONDITION OF APPROVAL, if any:

NMOC

San Juan 28-6 #110

Dakota

1550' FSL & 990' FWL

Unit L, Section 25, T27N, R06W

Latitude / Longitude: 36° 32.5562' / 107° 25.4352'

DPNO: 50657A

Tubing Repair Procedure

Project Summary: We propose to pull the tubing, check for fill, replace any worn or scaled tubing, install production equipment and plunger lift. The well was drilled in 1962 and the tubing has not been pulled since originally installed. The San Juan 28-6 #110 is currently on an intermitter and cannot be soaped due to the wellhead. Production is on a flatter decline than is common with a Dakota well indicating a possibility of a downhole restriction. This well has a bull plugged tubing with a 4' perforated sub. This sub is the likely choking mechanism.

1. Hold safety meeting. Comply with all NMOCD, BLM and Burlington safety and environmental regulations. Test rig anchors and build blow pit prior to moving in rig. **Notify BROG Regulatory (Peggy Bradfield 326-9727) and the appropriate Regulatory Agency prior to pumping any cement job. If an unplanned cement job is required, approval is required before the job can be pumped. If verbal approval is obtained, document approval in DIMS/WIMS.** Allow as much time as possible prior to pump time in case the Agency decides to witness the cement job.
2. MOL and RU workover rig. Obtain and record all wellhead pressures. NU relief line. Blow well down and kill with 2% KCL water if necessary. NU BOP with stripping head. Test and record operation of BOP rams. Have wellhead and valves serviced as necessary. Test secondary seal and replace/install as necessary.
3. The Dakota tubing is 2-3/8", 4.7#, J-55 set at 7543'. Release donut, pick up additional joints of tubing and tag bottom (record depth.) PBSD should be at +/- 7631'. TOOH with tubing. Visually inspect tubing for corrosion and replace any bad joints. Check tubing for scale build up and notify Operations Engineer.
4. If fill covers any perforations then TIH with 3-7/8" bit and a watermelon mill on 2-3/8" tubing to below perforations, cleaning out with air/mist. **NOTE: When using air/mist, minimum mist rate is 12 bph.**
5. PU above the perforations and flow the well naturally, making short trips for clean up when necessary. TOOH with tubing. TIH with one joint of 2-3/8" tubing with an expendable check on bottom and a seating nipple one joint off bottom. Run a broach on sandline to insure that the tubing is clear. Land tubing at approximately 7520'. ND BOP and NU WH. Pump off expendable check. Connect to casing and circulate air to assure that expendable check has pumped off. If well will not flow on it's own, make swab run to SN. RD and MOL. Return well to production.

Recommended:

Kevin Midkiff 6/23/98
Operations Engineer

Approved:

Bruce W. Borge 6-24-98
Drilling Superintendent

Kevin Midkiff
Office - 599-9807
Pager - 564-1653