



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Sanita Po
Lease No. 074155
Unit Gov. Karyo

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Report of running surface casing</u>	<u>IX</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 3, 1955

Gov Karyo
Well No. 2-1 is located 1900 ft. from [N] line and 1900 ft. from [E] line of sec. 35
54, 55, Sec 35 25 N 15 W YMT
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blatt-Sallap San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled 7-7/8" hole to 220'13", cemented 7-7/8" hole to 13-3/4" to 220'13", ran 5 joints 7-7/8", 25.6", 1200 casing, equipped with Tensar pattern shoe, 1200 at 214'13" and cemented with 175 sac regular 12 C&G Cement. Pumped plug to 166'13" with good returns to surface. Drilled out cement and tested casing for 30 minutes under 500' pressure. Held OK.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The British-American Oil Producing CompanyAddress Box 180Denver 1, ColoradoOriginal Signed by:
Thomas M. HoganBy Thomas M. Hogan
Title District Superintendent

