



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 078091
Unit Bearthit

SUNDRY NOTICES AND REPORTS ON WELLS

| | |
|--|--|
| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF |
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY |
| NOTICE OF INTENTION TO ABANDON WELL | <u>Set Surface Casing</u> |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 19, 1957

Bearthit "B"

Well No. 6 is located 660 ft. from S line and 2080 ft. from E line of sec. 27

C-SW, SE Section 27

26N

13W

New Mexico P.M.

(1/4 Sec. and Sec. No.)

(Twp.)

(Range)

(Meridian)

(Field)

(County or Subdivision)

(State or Territory)

ground level

The elevation of the ~~construction~~ above sea level is 6227 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings indicate clogging points, and all other important proposed work)



Drilled 13-5/4" hole to 215' KB. Ran 5 joints 9-5/8" Arco Casing. Landed at 214' KB and cemented with 200 sack regular cement. Displaced cement to 194' KB with good returns to surface. Waited 24 hours, then tested. Cement held O.K.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company THE BRITISH-AMERICAN OIL PRODUCING COMPANY

Address Box 180

Denver 1,

Colorado

Original Signed By:
Thomas M. Hogan

By

Title District Superintendent



RECEIVED
JUN 10 1964