.

## (SUBMIT IN TRIPLICATE)

## UNITED STATES DEPARTMENT OF THE INTERIOR GEOLOGICAL SURVEY

Budget Bureau No. 42-R358,4. Form Approved.

Land Office .....

Laus No. 14-08-0001-6690

Unit Most Bisti Unit



## SUNDRY NOTICES AND REPORTS ON WELLS SUBSEQUENT REPORT OF WATER SHUT-OFF, NOTICE OF INTENTION TO DRILL.... NOTICE OF INTENTION TO CHANGE PLANS..... SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING. NOTICE OF INTENTION TO TEST WATER SHUT-OFF... SUBSEQUENT REPORT OF ALTERING CASING. NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR... NOTICE OF INTENTION TO SHOOT OR ACIDIZE SUBSEQUENT REPORT OF ABANDONMENT. NOTICE OF INTENTION TO PULL OR ALI'ER CASING..... SUPPLEMENTARY WELL HISTORY NOTICE OF INTENTION TO ABANDON WELL..... (INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA) Well No. \_\_\_\_\_is located \_\_\_\_660 ft. from $\begin{bmatrix} N \\ S \end{bmatrix}$ line and \_\_\_\_1980 ft. from $\begin{bmatrix} N \\ W \end{bmatrix}$ line of sec. \_\_20 \_\_\_\_ County or Subdivision) The elevation of the derrick floor above sea level is 6775... ft. DETAILS OF WORK (State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work) 7-24-63 Palled rods and tabing. Pressure tested casing. Rigged up NOWCO with 2 MT-400's. Loaded hole with 40 barrels oil and pumped to formation at 2,000 pel at 30 MPM. Sandfraced with 30,000 lb. mand in 30,000 gal. oil. Minut 500 1b, SCP-2 at and of 15,000 1b, and dropped 20 bridging balls. No pressure increase from bridging bells. Mixed 500 1b. SCP-2 at end of treatment. Plushed with 150 berrals oil. Average injection rate 34 HPM at 1900 pal. Instant SIP 1150, 5 minutes SIP 950. I understand that this plan of work must receive approval in writing I Company The British-American Cil Producing Company Address P. O. Braver 390 Parmington, N.M. By .... Stone Title Field Superintendent