DRILLING & COMPLETION HISTORY

CONSOLIDATED OIL & GAS, INC.

FARMAR NO. 1-24

San Juan County, New Mexico April 24, 1962 RELIEVED JUL 2 1962 OIL CON. COM. DIST. 3

Location:

1690' F/SL & 1080' F/EL

Section 24-T26N-R8W, NMPM

Elevations:

6950' GL

6962' KB-all measurements from KB

Spud:

March 20, 1962

Drilling Completed:

March 25, 1962

Well Completed:

March 31, 1962

Total Depth:

2969' Drilled

2915' Plug Back

Casing:

Surface:

8 5/8" 28# H-40 cemented at 190' with

150 sx. regular 2% CaCl₂

Production:

4 1/2" 16.6# drill pipe cemented at 2960'

with 226 sx. regular 4% gel

Tubing:

1" V-50 set at 2792'

Logs:

Lane Wells Gamma Ray Neutron

Cores & Drillstem Tests:

None

Formation Tops: Log

Pictured Cliffs

2730' (4232)

Producing Perforations:

2736' - 2850'

Treatment:

Sand water frac with 100,000# 20-40

sand and 99,000 gal. water

Initial Potential:

Flow volume thru 3/4" choke: 1700 MCFD

Calculated Absolute Open Flow Potential:

2610 MCFD

WELL:

FARMAR No. 1-24

1690 F/SL & 1080' F/EL, Sec. 24-T26N-R8W

FIELD:

Ballard Pictured Cliffs

COUNTY:

San Juan

STATE: New Mexico

ELEVATIONS:

6950'

GL

69621

3/20/62

Rigging up rotary rig.

3/21/62

Drilled 190' of 13 3/4" hole. Ran 6 joints 8 5/8" surface pipe, set at 190' KB. Cemented with 150 sx. regular 2% CaCl₂. Plug down at 12:30 a.m. 3/21. Good returns throughout cement job. WOC.

KB

3/22/62

Drilling at 1010'. Drilled 820' of sand and shale. Bit No. 2 in hole. Drilling with water. Dev. $1/2^{\circ}$ at 600'.

3/23/62

TD 2383'. Drilled 1383' sand and shale. Making trip for Bit No. 4. Dev. 1° at 1240', $1/4^{\circ}$ at 2300'.

3/24/62

Depth 2903'. Making trip for Bit No. 4. Drilled 620' of sand and shale. Drilling with water.

3/25/62

Drilled to TD of 2969'. Lay drill pipe down. Ran 109 joints 4 1/2" 16.6 drill pipe total of 2961.62', less 1' above KB. Pipe set at 2960.62' KB. Cemented with 226 sacks regular 4% gel. Good circulation throughout job. Plug down at 4 p.m. 3/24/62. Bumped plug with 1400# releaseed rig at 5p.m. 3/24/62.

3/26/62

Ran Gamma Ray Neutron log (deep enough).

3/26/62

Had planned to complete today but could not get small rig.

3/31/62

Perforated Lane Wells 2850'-2736' 2 per foot super dyna jets.

Fraced by Halliburton 2 HT-400 pressured to 4000#, could not breakdown. Ran 2" tubing, spotted 500 gal. 15% mud acid on bottom. Pulled 2" tubing. Rigged up Halliburton acid truck. First stage acid - 250 gal. Breakdown 3000# to 600#, pumped in at 3/4 BPM, final pressure 300#, second stage acid - 125 gal. Pumped in at 3/4 BPM at 550# final pressure 300#. Wait 20 minutes. Third stage acid - 125 gal. pumped in at 3/4 BPM at 560#. Final pressure 300#. Rigged up Halliburton to frac.

Breakdown all pumps	2350#	Breakdown and fill	2,200 gal.
Over treatment pressure	2200#	Treatment fluid	99,000 gal.
Maximum pressure	2475#	Over flush	420 gal.
Minimum pressure	1900#	Lbs. of sand 20-40	100,000 lbs.
Instant shut-in	600#	Injection rate	32 BPM
Final treatment	2475#	Rubber balls	80
Five minute shut-in	550#	Job Complete 4 a.m.	3/31/62

The above treatment used 2# FR-2 gell per 1,000 gal. water. Well flowed back 3 hours after treatment. Rigged up sand pump. P.O. sand pumping.

Cleaned out sand to 2917'. Attempted to run swab 80' low as could get with swab. Ran 2" tubing to 2700'.

Well started flowing through 2" tubing. Well making quite a bit of gas, no gauge.

4/1/62

Pulled 2" tubing lay same down. Ran in with sand pump, top of sand at 2840'. Cleaned out sand to 2850', hung sand pump up, stuck at 2700' for 5 hours. Ran knife blind, knocked pump loose, recovered a piece of iron from hole on top of sand pump. Shut rig down due to fire hazard from light bulbs. Started cleaning out sand again this a.m., will run 1" tubing today and gauge well.

4/2/62

Ran 85 joints of 1" tubing set at 2792.49' KB. Jet collars at 2529' KB and 2037' KB. Well gauged 1600 MCFD with no sign of water, shut-in for test.

4/5/62

Shut-in for test.

WELL:

FARMAR NO. 1-24

4/12/62

Well tested 1760 MCFD, through casing, test data will follow, completely dry.

OPEN FLOW TEST DATA

DATE April 11, 1962

Operator		Lease		
Consolidated Oil & Gas, Inc.		Farmar No. 1-24		
Location		County	State	
1690' F/SL, 1080' F/EL, Sec. 24-T26N-R8W		San Juan	New Mexico	
Formation		Pool		
Pictured Cliffs		Ballard		
Casing: Diameter	Set At: Feet	Tubing: Diameter	Set At: Feet	
4 1/2	2969	1''	2792	
Pay Zone: From	То	Total Depth:	•	
2736	2850	PB 2917		
Stimulation Method		Flow Through Casing	Flow Through Tubing	
Sand water frac		X		

Choke Size, Inches		Choke Constant: C					
0.750		14.16	05			· · · · · · · · · · · · · · · · · · ·	
Shut-In Pressure, Casing,	PSIG	+ 12 = PSIA	Days Shut-In	Shut-In Pressure, Tubing	PSIG	+ 12 = PSIA	
592		604	7	592		604	
Flowing Pressure: P	PSIG	+ 12 = PSIA		Working Pressure: Pw	PSIG	+ 12 = PSIA	
114			126	114		126	
Temperature: T	۰F	n =		Fpv (From Tables)		Gravity	
47		.7	5	1.017		.70	

CHOKE VOLUME = Q = C × P, × F, × Fg × Fpv

OPEN FLOW = Aof = Q
$$\begin{pmatrix} 2 \\ P_c \\ P_c - P_w \end{pmatrix}$$

Aof =
$$\left(\begin{array}{c} 365,000 \\ 206,000 \end{array}\right)^n =$$

TESTED BY Clyde Phillips

WITNESSED BY_____

Lune S. Jan