



(SUBMIT IN TRIPLICATE)

Indian Agency EDWARDS

ACTING DISTRICT ENGINEER

UNITED STATES

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

Allottee

Lease No. 2154-412

SUNDRY NOTICES AND REPORTS ON WELLS

| | |
|---|--|
| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF |
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING |
| NOTICE OF INTENTION TO REDRILL OR REPAIR WELL | SUBSEQUENT REPORT OF REDRILLING OR REPAIR |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | SUBSEQUENT REPORT OF ABANDONMENT |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY |
| NOTICE OF INTENTION TO ABANDON WELL | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

April 2

19 56

Well No. Indian 3-1 is located 1490 ft. from [S] line and 1490 ft. from [E] line of sec. 36
24 24 26 20E 34 N.L.P.M.
(34 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Wildcat Elm Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the ungraded surface above sea level is 7046 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 9:00 A.M. 1-31-56 Drilled to 226', set 194.8' of 10 3/4" O.D. 32.75' 3-35 casing w/Baker Fox Pattern Shoe, & 204.4' and cemented w/180 cu ft. 41 gal. FOS 9:05 P.M. 2-1-56, w.c.c. 24 hours, casing tested o.k. Drilled ahead.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pacific Northwest Pipeline Corp.

Address 413 W. Main

Farmington, New Mexico

By Original signed by T. A. Dugan

Title District Engineer

