

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Indian Agency \_\_\_\_\_

Florilla Apache

Allottee \_\_\_\_\_

Lease No. 280

660' FEL, 2310' FEL

## SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	<input type="checkbox"/>
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL		<input type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

September 23

19 62

Florilla 4-35

Well No. 7 is located 660 ft. from  $\left[ \begin{smallmatrix} N \\ S \end{smallmatrix} \right]$  line and 2310 ft. from  $\left[ \begin{smallmatrix} E \\ W \end{smallmatrix} \right]$  line of sec. 35NE $\frac{1}{4}$  of NE $\frac{1}{4}$ , Sec. 35

(1/4 Sec. and Sec. No.)

23N

(Twp.)

1W

(Range)

R24W


(Meridian)

Boulder-Manitou

(Field)

Rio Arriba

(County or Subdivision)



The elevation of the derrick floor above sea level is 7199 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded well at 2:00 pm, 9-14-62. Drilled 12 $\frac{1}{2}$ " hole to depth of 134'. Landed & cemented 9-5/8", 36', J-55, SBC new casing at 132 feet with 20 sac cement. Estimated estimated 45 sac cement to surface. WOC 11:00 AM, 9-14-62. After WOC for total 18 hours, tested 9-5/8" casing to 1000 psi for 30 minutes, OK. Drilled ahead in 8-3/4" hole to depth of 3317 feet where logs were run. Drilled ahead to 3959 feet. Landed & cemented 7", 20', J-55, SBC new casing at 3959 feet with 125 sac cement. WOC 5:00 AM, 9-21-62. After WOC 24 hours, tested 7" casing to 1500 psi for 30 minutes, OK. Now drilling ahead in 6 $\frac{1}{2}$ " hole substituting air for drilling fluid.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Standard Oil Company of Texas, A Division of California Oil Company

Address Drawer "S"

Normans, Texas

By *Herbert J. L. Rowland*

Title District Engineer