

O

7-28-00 Establish circ. Mill out rest of cmt retainer @ 4605'. Drill cmt @ 4606-4652'. Circ hole clean. TIH to 5638'. Establish circ. Mill cmt @ 5638-5642'. Mill out cmt retainer @ 5642'. SD for weekend.

7-31-00 Establish circ. Mill out rest of cmt retainer. TIH to CIBP @ 5700'. Circ hole clean. Mill out CIBP @ 5700'. TIH to 7375'. TOOH. TIH w/CIBP & pkr; set CIBP @ 7266', set pkr @ 7250'. Roll hole w/115 bbl 2% KCl wtr. PT CIBP to 3000 psi/15 min, OK. TOOH. Reset pkr @ 5748'. PT csg & CIBP @ 5748-7266' to 3000 psi/15 min, OK. Release pkr. SDON.

8-1-00 TIH, ran CBL-CCL-GR @ 3000-7265'. TOC @ 7090'. (Advised Jim Lovato, BLM of top of cement). TOOH. TIH, perf Point Lookout w/1 SPF @ 5270, 5281, 5307, 5323, 5338, 5350, 5361, 5380, 5392, 5402, 5418, 5432, 5447', w/2 SPF @ 5464, 5475, 5485, 5510, 5524, 5535, 5544, 5555, 5570, 5608' w/33 holes total. PT CIBP to 3000 psi, OK. Acidize w/1050 gal 15% HCl. SDON.

8-2-00 TOOH. ND BOP. NU WH. RD. Rig released.

8-5-00 MIRU. Frac Point Lookout w/1982 bbl slk wtr, 100,000# 20/40 Brady sd. TOOH. CO after frac. SD.

8-21-00 MIRU. ND WH. NU BOP. TIH w/3 7/8" mill to 5030'. Establish circ. Circ hole clean.

8-22-00 Circ hole clean. TOOH w/mill. TIH w/CIBP & pkr; set CIBP @ 5240', set pkr @ 5220'. PT CIBP to 3000 psi, OK. Reset pkr @ 4660'. PT csg below sqz hole @ 4652' to 1000 psi, OK. Reset pkr @ 4627'. PT sqz hole W 4652' to 500 psi, OK. Reset pkr @ 3351'. PT csg to CIBP @ 5240' to 500 psi, OK. Reset pkr @ 3285'. Pump 5 BPM/500 psi through tbq hole @ 3287-3317'. Reset pkr @ 2973'. PT csg annulus to 500 psi, OK. TOOH w/pkr. SDON.

8-23-00 (Verbal approval to squeeze @ 3450' from Steve Mason, BLM). TIH, perf 2 sqz holes @ 3451'. TOOH. TIH w/cmt retainer, set @ 3407'. Establish injection. Pump 150 sx Class "B" cmt w/3 pps Gilsonte, 2% calcium chloride. Displace w/wtr. Did not reverse out. TOOH. Load hole w/7 bbl wtr. PT csg to 500 psi, failed. Establish circ down csg. TIH w/pkr, set @ 2973'. Pressure annulus to 500 psi. Establish injection through pkr. Pump 8 bbl wtr ahead. Cmdt w/225 sx Class "B" cmt w/2% calcium chloride. Displace w/wtr below pkr. Reverse circ w/45 bbl wtr. WOC. SDON.

8-24-00 Release pkr, TOOH. TIH w/mill to TOC @ 3150'. Establish circ. Mill cmt @ 3150-3320'. TIH, tag cmt @ 3355'. Mill out cmt @ 3355-3380'. Load hole w/wtr. Circ hole clean. PT csg to 700 psi, failed. Establish circ. Mill cmt @ 3380-3407'. Mill out cmt retainer @ 3407'. Circ hole clean. SDON.

8-25-00 Establish circ. Mill out cmt retainer @ 3407'. Mill cmt to @ 3407-3451'. Circ hole clean. TOOH. TIH, ran CBL-CCL-0GR @ 3100-4210', TOC @ 3100'. Good bond @ 3100-3780'. TOOH. TIH w/3 7/8" mill. Establish circ. Mill out CIBP @ 5240'. TIH, blow well & CO.

8-26/27-00 Blow well & CO.

8-28-00 Blow well & CO. TOOH w/mill. SDON.

8-29-00 Blow well & CO. TIH, refrac Point Lookout w/slk wtr, 75,000# 20/40 Brady sd. TOOH. TIH w/CIBP, set @ 5240'. Perf Cliff House/Menefee w/1 SPF @ 4739, 4752, 4760, 4772, 4790, 4810, 4824, 4841, 4850, 4873, 4884, 4901, 4931, 4944, 4976, 4996, 5017, 5028, 5037, 5056, 5073, 5105, 5134, 5148, 5166, 5189' w/26 holes total. Load hole w/17 bbl 2% KCl wtr. PT CIBP to 500 psi, OK. Acidize w/1500 gal 15% HCl. Frac Cliff House/Menefee w/slk wtr, 75,000# 20/40 Brady sd. CO after frac.

8-30-00 Blow well & CO. TOOH. TIH w/CIBP, set @ 4640'. TOOH. Perf Lewis w/1 SPF @ 3760, 3764, 3768, 3922, 3925, 3930, 3969, 3973, 4081, 4083, 4098, 4103, 4132, 4135, 4148, 4156, 4211, 4218, 4224, 4236, 4267, 4278, 4282, 4286, 4318, 4360, 4368, 4376, 4411, 4416, 4420, 4453, 4457, 4462, 4503, 4505, 4507, 4511' w/38 0.32" diameter holes total. Acidize w/1500 gal 10% acetic acid. TOOH. SDON.

8-31-00 Frac Lewis w/30# linear gel, 200,000# 20/40 Brady sd. CO after frac.

9-1/3-00 Blow well & CO. SD for holiday.

9-5-00 TOOH. TIH w/retrieving tool. Establish circ. TOOH. TIH w/3 7/8" mill. Mill out CIBP @ 4640'. Circ hole clean.

9-6-00 Circ hole clean. Mill out CIBP @ 5240'. TIH, circ hole clean.

9-7-00 Mill out CIBP @ 5670'. TIH, circ hole clean. Mill out CIBP @ 7266'. Circ hole clean.

9-8-00 Circ hole clean. Mill out CIBP @ 7266'. TIH, circ hole clean. TOOH. Circ hole clean.

9-9/10-00 Circ hole clean.

9-11-00 Circ hole clean. Pump 2 bbl 2% KCl wtr, 250 gal 15% HCl, 5 bbl 2% KCl wtr. Circ hole clean.

9-12-00 Circ hole clean. TOOH. TIH w/240 jts 2 3/8" 4.7# J-55 EUE tbq. landed @ 7468'. ND BOP. NU WH. RD. Rig released.

Well will produce as a Mesaverde/Dakota commingle under DHC-2551