

**APPROVED**  
Form 9-381a  
(Feb. 1951)

OCT 8 1956  
JERRY W. LONG  
ACTING DISTRICT ENGINEER

(SUBMIT IN TRIPLICATE)

**UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY**

Budget Bureau No. 42-R358.4.  
Approval expires 12-31-60.

Land Office Santa Fe  
Lease No. 87 077731  
Unit 284  
14-00-001-933

**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 31, 1956

Well No. 9-32 is located 1190 ft. from S line and 1600 ft. from W line of sec. 32

32/4 32/4 32 (1/4 Sec. and Sec. No.) 28 N (Twp.) 4 E (Range) 10 N (Meridian)

Blanco Mesa Verde (Field) Ala Arroyo (County or Subdivision) New Mexico (State or Territory)


Upgrade: Ground

The elevation of the derrick floor above sea level is 6975.5 ft.

**DETAILS OF WORK**

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to 4010', set 3992.58' of 7 5/8" O.D., 26.4 lb., 1-55, 2nd, casing, with guide shoe and float collar, at 4010', and cemented with 150 cu ft gel and 90 cu neat. POC 2:45 PM 7-17-56, casing tested OK, drilled ahead.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pacific Northwest Pipeline Corp.

Address 4054 E. Broadway

Springtown, New Mexico

By Contract signed by T. A. Dugan

Title District Engineer

