

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Form approved.
Budget Bureau No. 42-R359.4.

Indian Agency Chiricahua Apache

Allottee _____

Lease No. Contract # 241
Builder Line

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	<input type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	<input type="checkbox"/>
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	<input type="checkbox"/>
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	<input type="checkbox"/>
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	<input type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL		

RECEIVED
SEP 7 1962

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

September 5, 1962


Well No. Builder 30-24 is located 1000 ft. from N line and 2500 ft. from E line of sec. 24
30-24 (Sec. and Sub. No.) 30 (Twp.) 24 (Range) 30N (Meridian)
Builder 30-24 (Field) San Juan (County or Subdivision) New Mexico (State or Territory)

The elevation of the 20 ft. above sea level is 7700 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

8/31/62 Spud 12 1/4" hole. Drilled 150'. Ran 5 Jts. 9 5/8" 2nd 4-95 Casing - total 145' incl. Baker Guide Shoe. Cemented at 150' with 110 sac cement with 31 Gall. W. G. C. 24 hours. Pump started with 300 PSI for 30 Min. Held OK. Drilling ahead.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company San Juan Oil Company Inc.

Address P. O. Box 3371
Durango, Colorado

By P. M. Barry
P. M. Barry

Title Asst. Dist. Eng.

Page 6 Page 1 Plan 1 File 1

