


(SUBMIT IN TRIPLICATE)

Indian Agency Sierrita Apache

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allottee Gulf Oil Corporation

Lease No. Sierrita 296



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 3

19 63

Sierrita 296

Well No. 1 is located 757 ft. from NE line and 509 ft. from E line of sec. 20

SE 1/4 of SE 1/4, Sec 20
(1/4 Sec. and Sec. No.)

28-N
(Twp.)

1-W
(Range)

NMPM
(Meridian)

Boulder Lake
(Field)

Mc Arriba County
(County or Subdivision)

New Mexico
(State or Territory)

RECEIVED

The elevation of the derrick floor above sea level is 7363 ft.

JAN 7 1963

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mud logging jobs, cementing points, and all other important proposed work)

U. S. GEOLOGICAL SURVEY
FARMINGTON, NEW MEXICO

1. Drilled 6-1/2" hole to 3700' with mud and cemented 91 joints of 7" 20# and 6 joints of 7" 23# 1-55 casing set at 3690' with 250 sacks El Toro 35 cement with 1/2# collophane per sack. Completed 11-29-62.
2. Drilled 6-1/2" hole with air to 4600' TD. Run 30 joints of 4-1/2" 9.5# 1-55, 968', set with shoe at 4600'. Formation packer at 4392', hanger and seal at 3630'. Not cemented. Slotted from 4316' to 4442'. Completed 12-4-62.
3. Fracture treated with 1675 bbls lamp crude. Formation broke down at 2600'. IR 40 bpm at 2600', down 2-1/8" tubing, casing annulus. Completed 12-8-62.
4. Set pumping unit, run 1/2" rods and seated pump at 4392'. Bottom of 2-1/8" tubing at 4474'. Completed 12-11-62.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Gulf Oil Corporation

Address Box 2167, Hobbs

New Mexico

By C. D. BORLAND

Title Area Production Manager



