

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 079290-A

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

PO Box 990, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1600'S, 1500'W

7. UNIT AGREEMENT NAME

San Juan 28-7 Unit

8. FARM OR LEASE NAME

San Juan 28-7 Unit

9. WELL NO.

186

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 13, T-28-N, R-7-W

NMPM

12. COUNTY OR PARISH 13. STATE

Rio Arriba

New Mexico

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6677'GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-2-73 TD 3711'. Ran 118 joints 7", 20#, KS intermediate casing, 3700' set at 3711'. Cemented with 307 cu. ft. cement. WOC 12 hours, held 1200#/30 min. Top of cement at 2725'.

7-8-73 TD 7937'. Ran 249 joints 4 1/2", 11.6 and 10.5#, K-55 production casing, 7924' set at 7937'. Float collar set at 7928'. Cemented with 663 cu. ft. cement. WOC 18 hours. Top of cement at 3260'.

8-4-73 PBTD 7928'. Tested casing to 4000#-OK. Perf'd 7680', 7690', 7720', 7795', 7797', 7825', 7843' and 7863' and 7917' with one shot. Frac'd with 64,000# 40/60 sand and 66,444 gallons treated water. No ball drops. Flushed with 5292 gallons water.



18. I hereby certify that the foregoing is true and correct

SIGNED A. H. Dices

TITLE Drilling Clerk

DATE August 7, 1973

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____



AUG 8 1973

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY
DURANGO, COLO.