

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 03863

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

San Juan 28-4 Unit

8. FARM OR LEASE NAME

San Juan 28-4 Unit

9. WELL NO.

37

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 29, T-28-N, R-4-W
NMPM

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

7364'GL

12. COUNTY OR PARISH

Rio Arriba

13. STATE

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

| |
|--------------------------|
| <input type="checkbox"/> |
| <input type="checkbox"/> |
| <input type="checkbox"/> |
| <input type="checkbox"/> |

PULL OR ALTER CASING

| |
|--------------------------|
| <input type="checkbox"/> |
| <input type="checkbox"/> |
| <input type="checkbox"/> |
| <input type="checkbox"/> |

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

| |
|-------------------------------------|
| <input checked="" type="checkbox"/> |
| <input checked="" type="checkbox"/> |
| <input type="checkbox"/> |

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

| |
|--------------------------|
| <input type="checkbox"/> |
| <input type="checkbox"/> |
| <input type="checkbox"/> |


(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

10-21-73 TD 4648'. Ran 111 joints 7", 23# and 20#, J-55 intermediate casing, 4644' set at 4648'. Cemented with 212 cu. ft. cement. WOC 12 hours, held 1200#/30 min. Top of cement at 3600'.

10-29-73 TD 8772'. Ran 271 joints 4 1/2", 11.6 and 10.5#, N-80 and K-55 production casing, 8760' set at 8772'. Float collar set at 8760'. Cemented with 678 cu. ft. cement. WOC 18 hours. Top of cement at 4195'.

11-18-73 PBTD 8760'. Tested casing to 4000#-OK. Perf'd 8561', 8565', 8636', 8638', 8682', 8688', 8707', 8711', 8722' and 8728' with one shot per zone. Frac'd with 43,000# 40/60 sand and 58,630 gallons treated water. No ball drops. Flushed with 400 gallons water.



18. I hereby certify that the foregoing is true and correct

SIGNED

[Signature]

TITLE

Drilling Clerk

DATE November 26, 1973

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: