

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Form approved.  
Budget Bureau No. 42 R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF 079290

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

San Juan 28-7 Unit

8. FARM OR LEASE NAME

San Juan 28-7 Unit

9. WELL NO.

223

10. FIELD AND POOL, OR WILDCAT

Basin Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 26, T-28-N, R-7-W  
NMPM

12. COUNTY OR PARISH

Rio Arriba

13. STATE

New Mexico

1.

OIL ☐ GAS ☒  
WELL WELL OTHER

2. NAME OF OPERATOR

El Paso Natural Gas Company

3. ADDRESS OF OPERATOR

P. O. Box 990, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*

See also space 17 below.)

At surface

1710' N, 1135' E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6627' GL

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON\*

REPAIR WELL

CHANGE PLANS

(Other)

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*


(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

04-04-77 T.D. 3594'. Ran 87 joints 7", 20#, KS intermediate casing, 3583' set at 3594'. Cemented with 253 cu. ft. cement. WOC 12 hours, held 1200#/30 minutes. Top of cement at 2500'.

04-10-77 T.D. 7803'. Ran 245 joints 4 1/2", 10.5 & 11.6#, K-55 production casing, 7793' set at 7803'. Float collar set at 7795'. Cemented with 653 cu. ft. cement. WOC 18 hours. Top of cement at 2450'.

06-12-77 PBTD. 7795'. Tested casing to 4000#, ok. Perfed 7576, 7588, 7592, 7608, 7618, 7694, 7699, 7704, 7736, 7766' with 1 shot per zone. Fraced with 50,000#--40/60 sand and 56,950 gallons treated water. No ball sets dropped. Flushed with 5040 gallons water.



JUN 21 1977

18. I hereby certify that the foregoing is true and correct

SIGNED

*Peggy Bradford*

TITLE

Drilling Clerk

DATE

June 13, 1977

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side