

Jicarilla 28-3

1
ILLEGIBLE

1975

Aug.
12

JICARILLA 28-3 HO. 1 PTD 7758. FLAG. FLOW 24 HRS, PFC 325 BLO. GAS RATE 342 MCFD. FTR 260 LB, 32/64" CK. LAST 12 HRS, AVG. 3 BLO PER HR. 781 BLO TO REC..

13
14

JICARILLA 28-3 HO. 1 PTD 7758. FLAG. FLOW 24 HRS, PFC 50 BLO W/TP OF WTR. GAS RATE 317 MCFD. FTR 255 LB, 48/64" CK. 731 BLO TO REC..

JICARILLA 28-3 HO. 1 PTD 7758. PREP TO STOP TPG IN TO CIRC SD OUT. FLOW 8 HRS, PFC 2 BLO. GAS RATE 338 MCFD. FTR 125 LB, 48/64" CK. RU WIRELINE, FOUND SD IN CSG AT 7655 FT. CONNECTED FLOW DOWN LINES TO BIT. SDOP. 727 BLO TO REC..

15

JICARILLA 28-3 HO. 1 PTD 7758. PREP TO RICH. ALL OFF. 18 HR SIP, 1275 LB. FLOW WELL LOG, PFC 25 BLO, NO GAGE OF GAS. IN TPG, STRIPPED IN WELL. CIRC FRAC SD FROM 7655-7758 FT. COME UP HOLE 52 TPG TO 7076 FT. PERD EXPENDABLE PLUG OUT. 2-3/8" TPG SET AT 7076 FT, 1 NIPPLE AT 7035 FT. 115 BRL DIESEL LEFT IN AFTER CIRC. 817 BLO TO REC..

16-18

JICARILLA 28-2 HO. 1 PTD 7758. PREP TO SI FOR POTENTIAL BUILDUP. 8/16/75 - SI TR APP CR, 0 LB. SWRD 4 HRS, PFC 53 BLO. WELL STARTED FLAG. FLOW 18 HRS, PFC 82 BLO. GAS RATE 360 MCFD ON 48/64" CK AT 110 LB. CP 265 LB RELEASED AZTEC 55 UNIT AT 1:30 PM, 8/18/75. RELEASED CONSULTANT 8/15/75 8/17/75 - FLOW 20 HRS, PFC 11 BLO, 296 MCFD ON 48/64" CK. CP 245 LB, TP 80 LB. 8/18/75 - FLOW 24 HRS, PFC 8 BLO, 225 MCFD ON 48/64" CK. CP 275 LB, TP 80 LB. 663 BLO TO REC..

19

JICARILLA 28-3 HO. 1 PTD 7758. SI FOR PRESSURE BUILDUP..

20

JICARILLA 28-3 HO. 1 PTD 7758. SI FOR PRESSURE BUILDUP..

21

JICARILLA 28-3 HO. 1 PTD 7758. SI FOR PRESSURE BUILDUP..

22

JICARILLA 28-3 HO. 1 PTD 7758. SI FOR PRESSURE BUILDUP..

23-25

JICARILLA 28-3 HO. 1 PTD 7758. SI FOR PRESSURE BUILDUP. PREP TO RUN ONE PT. FLOW TEST..

26

JICARILLA 28-3 HO. 1 PTD 7758. FLOW WELL ON 2/4" CP FOR 5 HR ON RM OCC 1 FT. POTENTIAL TEST. TP 1801 LB, CP 1810 LB AT END OF TEST. WILL CALCULATE TEST AND REPORT RESULTS TOMORROW..