Form 3160--5 (November 1983) (Formerly 9-331)

UNITED STATES DEPARTMENT OF THE INTERIOR SUBMIT IN TRIPLICATE* (Other instructions on re-BUREAU OF LAND MANAGEMENT

Form approved. Budget Bureau No. 1004-0135 Expires August 31, 1985

5. LEASE DESIGNATION AND BERIAL NO.

CONTRACT 82 6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

Rio Arriba

MM

	DUKLAU UI	LAND MANAGEMENT	
			-
CLINIDAY	NOTICES	A NID DEDODTE ON WELLE	

Э	ז אטרוט	MOHCE2	AND	KEPUKIS	ON	WELLS
LB e	this form for	proposais to	drill or to	deepen or plug	back to	a different reservoir.

(Do not) Use "APPLICATION FOR PERMIT—" for such proposals.)

7. UNIT AGREEMENT NAME GAB WELL WELL OTHER 2. NAME OF OPERATOR S. PARM OR LEASE NAME Jerome P. Mchugh Burke 3. ADDRESS OF OPERATOR 9. WELL NO. P.O. Box 809 Farmington, NM #2 LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface 10. FIELD AND POOL, OR WILDCAT Choza Mesa PC 830' FNL, 1850' FEL 11. SEC., T., B., M., OR BLK. AND SURVEY OR AREA Sec. 5, T28N, R3W 14 PERMIT NO 15. BLEVATIONS (Show whether DF, RT, GR, etc.) 12. COUNTY OR PARISH | 13. STATE

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

7068' GL

WATER SHIT-OFF REPAIRING WELL FRACTURE TREATMENT ALTERING CARING APR 3 0.1990. X SHOOT OR ACIDIZE SECOTING OR ACIDIZING ABANDONMENT* REPAIR WELL OIL CON. DIV. (Other) (NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other)

17. DESCRIBE PROPOSED OR COMPLED STEER ONE (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and gones perti-

This well was plugged and abandoned, 3/30/90, as follows.

- Moved in and rigged up pulling unit. Circulated well with water. Rigged up blowout preventer. Pulled and layed down 1-1/2" tubing.
- Ran casing bond log. Found top cement at approximately 2,600'. Good 2. bond from PBTD of 3830' to 2,600'. Picked up 2-3/8" tubing work string.
- Spotted 15 sack Class "B" cement plug from 3,774' to 3,574' inside 3. casing across perfs. Tagged plug at 3,640' with wireline.
- Spotted 27 sack Class "B" cement plug from 3,532' to 3,300' inside 4. casing across Ojo Alamo. Ran free point indicator. Found free casing to 1,500'. Cut casing off at 1,540'. Pulled and laid down 1,540' (36 jts) 4-1/2" casing.
- 5. Spotted 40 sack Class "B" cement plug @ 1,612'. Fill from 1,612 to 1,420'.
- Spotted 60 sack Class "B" cement plug @ 912!. Fill from 912' to 703'. Spotted 136 sack Class "B" cement plug @ 276'. Fill from 276' surface. 6.
- 7.
- 8. Topped off with 12 sacks Class "B" cement at surface.
- Rigged down BOP and pulling unit. Moved out all equipment. 9.
- 10. Installing dry hole marker and restoring surface. Will submit sundry notice when completed.

Bureau of Land Management Representative, Leonard Bixler, was on location dur P & A operations. 18. I hereby certify that the foregoing is type and correct nuss (This space for Federal or State office use) APPROVED BY CONDITIONS OF APPROVAL, IF ANY: area manager TARAMMETON RESOURCE AREA *See Instructions on Reverse Side