

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	1

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name San Juan 28-7 Unit
2. Name of Operator EL PASO NATURAL GAS CO.	8. Farm or Lease Name San Juan 28-7 Unit
3. Address of Operator BOX 289, FARMINGTON, NEW MEXICO	9. Well No. 250
4. Location of Well UNIT LETTER <u>K</u> , <u>2500</u> FEET FROM THE <u>South</u> LINE AND <u>1475</u> FEET FROM THE <u>W</u> LINE, SECTION <u>30</u> TOWNSHIP <u>28N</u> RANGE <u>7W</u> NMPM.	10. Field and Pool, or Wildcat Basin Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 6168' GL	12. County San Juan

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐  
OTHER ☐

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOBS ☐  
OTHER Perf and Frac ☒


ALTERING CASING ☐  
PLUG AND ABANDONMENT ☐  
OTHER ☐

### 17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8/20/78: T.D. 3025'. Ran 73 joints 7", 20# KS intermediate casing, 3014' set at 3025'. Cemented with 280 cu. ft. cement. WOC 12 hours; held 1200#/30 minutes. Top of cement at 1400'.

8/27/78: T.D. 7211'. Ran 70 joints 4 1/2", 10.5# KS production casing, 7199' set at 7211'. Float collar set at 7203'. Cemented with 643 cu. ft. cement. WOC 18 hours. Top of cement 2600'.

11/13/78: PBTD 7203'. Tested casing to 4000#, OK. Perfed 6963, 6970, 6977, 7061, 7083, 7118, 7126, 7133, 7140, 7147, 7169, 7178 with 1 SPZ. Fraced w/82,000# 40/60 sand and 99,600 gallons slick water. Flushed w/5000 gallons water.



### 18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. G. Buico

TITLE Drilling Clerk

DATE 11/14/78

Original Signed by A. R. Kendrick  
APPROVED BY

TITLE SUPERVISOR DIST. #3

DATE

CONDITIONS OF APPROVAL, IF ANY:

NOV 16 1978