## UNITED STATES DEPARTMENT OF THE INTERIOR **GEOLOGICAL SURVEY**

	Budget Bureau No. 42-R1424		
5.	LEASE	. S	10 T #10
	SF 079193	-1	
6.	IF INDIAN, ALLOT	TEE OR T	RIBE NAME
·	<u> </u>	* C	
7.	UNIT AGREEMEN	T NAME.	# 1/2 1/2
	San Juan 28	-6 Unit	
8.	FARM OR LEASE I		<u> </u>
	San Juan 28	-6 Unit	S & 3
9.	WELL NO.		
<u> </u>	60A 🖁 🗒		<u></u>
10.	FIELD OR WILDCA	TNAME	5 F 1
ļ	Blanco MV		4 A 4
11.	SEC., T., R., M., O	R BLK. A	ND SURVEY OR
	AREA Sec. 2]	, T-28	S-N, R-6-W,
		M.P.M.	
12.	COUNTY OR PARI		
	Rio Arriba 🖟	Ne	w Mexico
14.	API NO. ⊕ ∄Z	:	e £gr
		7	

SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.) gas well X well other 2. NAME OF OPERATOR EL PASO NATURAL GAS COMPANY 3. ADDRESS OF OPERATOR P.O. BOX 289, FARMINGTON, NEW MEXICO 87401 4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17 below.) AT SURFACE: 1460' S, 970' E AT TOP PROD. INTERVAL: AT TOTAL DEPTH: 16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA 15. ELEVATIONS (SHOW DF, KDB, AND WD) 6486' GL REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF: TEST WATER SHUT-OFF FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL (NOTE: Report results of multiple completion or zone PULL OR ALTER CASING change on Form 9-330.) MULTIPLE COMPLETE CHANGE ZONES 5 ABANDON\* (other) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\* 4-20-79: TD 3695'. Ran 89 jts. 7", 20#, K-55 intermediate casing, 3683 set at 3695'. Cemented w/251 cu.ft. cement. WOC 12 hrs, held 1200#/30 min. Top of cement 2895'. 4-22-79: Drilled to a depth of 4845' and dropped fish in hole, could not recover; spotted 50 sacks cement plug on top of fish at 4530 WOC. EZ drill retainer at 3644'. Squeezed w/180 cu. ft. cement w/l barrel cement on top of retainer. WOC. Started drilling sidetrack at 3710'. 4-29-79: Td 5934'. Ran 73 jts. 4 1/2", 10.5#, K-55 casing liner, 2342' set 3526-5868'. Float collar set at 5860' Cemented w/424 cu.ft. cement. WOC 18 hrs. Subsurface Safety Valve: Manu, and Type Set @

18. I hereby certify that the foregoing is true and correct TITLE <u>Dri</u>lling Clerk DATE (This space for Federal or State office

APPROVED BY CONDITIONS OF APPROVAL, IF ANY:

TITLE WN 14 1979 See instruction

8852 S. GEOLOGICAL SURVEY

Prairie in

79.25