

STATE OF NEW MEXICO  
ENERGY and MINERALS  
DEPARTMENT

## OIL CONSERVATION DIVISION

Page 1  
Revised 10/01/78

This form is not to  
be used for reporting  
packer leakage tests  
in Southeast New Mexico

## NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator BURLINGTON RESOURCES OIL & GAS CO. Lease SAN JUAN 28-5 UNIT Well No. 57M

Location of Well: Unit F Sect 19 Twp. 028N Rge. 005W County RIO ARriba

|                  | NAME OF RESERVOIR OR POOL | TYPE OF PROD.<br>(Oil or Gas) | METHOD OF PROD.<br>(Flow or Art. Lift) | PROD. MEDIUM<br>(Tbg. or Csg.) |
|------------------|---------------------------|-------------------------------|----------------------------------------|--------------------------------|
| Upper Completion | MESAVERDE                 | Gas                           | Flow                                   | Tubing                         |
| Lower Completion | DIAKOTA                   | Gas                           | Flow                                   | Tubing                         |

## PRE-FLOW SHUT-IN PRESSURE DATA

| Upper Completion | Hour, date shut-in<br>9/11/98 | Length of time shut-in<br>120 Hours | SI press. psig<br>265 | Stabilized? (Yes or No) |
|------------------|-------------------------------|-------------------------------------|-----------------------|-------------------------|
| Lower Completion | 9/11/98                       | 72 Hours                            | 300                   |                         |

## FLOW TEST NO. 1

| Commenced at (hour,date)*<br>9/14/98 |                       | Zone producing (Upper or Lower)<br>LOWER |                  |
|--------------------------------------|-----------------------|------------------------------------------|------------------|
| TIME<br>(hour,date)                  | LAPSED TIME<br>SINCE* | PRESSURE                                 |                  |
|                                      |                       | Upper Completion                         | Lower Completion |
| 9/15/98                              | 96 Hours              | 262                                      | 162              |
| 9/16/98                              | 120 Hours             | 265                                      | 230              |
|                                      |                       |                                          |                  |
|                                      |                       |                                          |                  |
|                                      |                       |                                          |                  |
|                                      |                       |                                          |                  |
|                                      |                       |                                          |                  |
|                                      |                       |                                          |                  |
|                                      |                       |                                          |                  |

High line pressure

RECEIVED

JAN 21 1999

OIL CON. DIV.  
DIST. 3

Production rate during test

Oil                      BOPD based on                      Bbls. in                      Hours.                      Grav.                      GOR                     

Gas:                      MCFPD; Tested thru (Orifice or Meter):                     

## MID-TEST SHUT-IN PRESSURE DATA

| Upper Completion | Hour, date shut-in | Length of time shut-in | SI press. psig | Stabilized? (Yes or No) |
|------------------|--------------------|------------------------|----------------|-------------------------|
| Lower Completion | Hour, date shut-in | Length of time shut-in | SI press. psig | Stabilized? (Yes or No) |

(Continue on reverse side)

Zone producing (Upper or Lower):

Production rate during test

BOPD based on

Bbls. in

Hours

Grav.

GOR

Gas:

MCFPD: Tested thru (Office or Meter):

Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge

Approved

New Mexico Oil Conservation Division

61

## Operator

## Burlington Resources

By

John Day

Title

## Operations Associate

By

DEPUTY CHIEF OF POLICE, DIST. #3

Date \_\_\_\_\_

Monday, October 05, 1998

NORTHWEST NEWMEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the operator authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recommendation and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing has been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided, however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the well shall be produced for 24 hours.
7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests, immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.
8. 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
9. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form (revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).