| Form 9-881 a. (Feb. 1951) | OTFIVE | |
|------------------------------|---|---|
| | KLULIVED (SUBMIT IN TRIPLICATE) | |
| | JUL 23 1958 UNITED STATES | |
| | JUL 23 1958 UNITED STATES DEPARTMENT OF THE INTERIOR | ? |
| | DIS GEOLOGICAL SURVEY | |

| Land Office | SF | | | |
|------------------|----|--|--|--|
| Lease No. 081087 | | | | |
| UnitN | | | | |

SUNDRY NOTICES AND REPORTS ON WELLS

| NOTICE OF INTENTION TO DRILL | SUBSEQUENT REPORT OF WATER SHUT-OFF |
|---|---|
| NOTICE OF INTENTION TO CHANGE PLANS | SUBSEQUENT REPORT OF SHOOTING OR ACHDIZING |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | SUBSEQUENT REPORT OF ALTERING CASING. |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL. | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR. |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE. | SUBSEQUENT REPORT OF ABANDONMENT. |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | SUPPLEMENTARY WELL HISTORY |
| NOTICE OF INTENTION TO ABANDON WELL | |
| | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

| Well No. 4 is located | d <u>990</u> ft. fr | $ \operatorname{com}_{-} \left\{ \begin{array}{c} \mathbf{S} \\ \mathbf{S} \end{array} \right\} $ line a | nd 1650ft. from | W line of sec. | 34 |
|------------------------|---------------------|---|-----------------|-----------------------------|----|
| S7 34 | 27N | 104 | MMIM | • , | |
| (14 Sec. and Sec. No.) | (Twp.) | (Range) | (Meridian) | | |
| Angels Peak Gallup | San (Cou | Juan nty or Subdivision) | New (St | Maxigo ate or Territory) | |

The elevation of the derrick floor above sea level is 6716 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Perf Dakota from 6914-50 & 6974-6994 with 2 shots per foot. Sand oil fractured with 740 bbls & 25,000 # sand. Set bridge plug at 6400. Perf Gallup from 6236 to 6248% with 4 shots per foot. Sand oil fractured with 700 bbls oil and 17,000# sand. Drilled bridge plug with gas. Hole cleaned itself. Set Baker Model D Prod. packer at 6845. Ra n Camco side door choke to 6835, with 91' tubing below packer. Well tested 13,000 MCF with both zones open thru 7". Shut in for pipeline.

| I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced. | | | | |
|---|------------------|--|--|--|
| Company W. R. Weaver | | | | |
| Address 3 A. N. Brown | | | | |
| Room 337 U. S. National Bank Bldg. | By Joy Johnstein | | | |
| Denver 2. Coloredo | Title Geologist | | | |
| | GPO 9 18 50 7 | | | |