

AUSTRAL OIL COMPANY

INCORPORATED

WORKOVER HISTORY

WELL: Austral Oil Company Incorporated, Huerfanito (6213) #1-33

FIELD: Basin Dakota

DRILLING BLOCK: 62-13

LOCATION: 1,530' South of North line and 1,190' West of East line of Section 33, T-27-N, R-9-W, San Juan County, New Mexico.

ELEVATION: GL: 6,658.00'
KDB: 6,669.50'

REASON FOR WORKOVER: During original completion of this well perforations 6,267-98' tested dry and were not squeezed off. This workover necessitated to conform to U.S.G.S. Rules.

WORKOVER SUMMARY:

4-3-63 Moved rig on location.
Set a plug choke in "S" nipple at 6,794'. (Correct packer setting to 7,694.14'.) Bled casing pressure to 50#. Killed wellw/fresh water. Cut off tubing at 6,785' w/chemical. Set a bridge plug at 6,503' and squeezed off perforations 6,267-98' w/105 sacks of cement. Drilled out cement. Tested perforations and found that they leaked at a rate of 0.75 bbls./minute with 3,800#. Squeezed job approved by U.S.G.S. Recovered bridge plug and cut joint of tubing. Ran tubing for completion w/bottom 5' of tubing perforated for communication with annulus.

4-8-63 Well flowing. Rig released 11:59 P.M.

4-9-63 Well shut in w/2020# SITP.

5-1-63	<u>2-1/16" Tubing Setting</u>	
	2	2-1/16", Baker Seal Units 1.17
	1	2-1/16", Locator sub 0.08
	1	2-1/16", Otis "S" Nipple, Pos. #1 1.00
	208 Jts.	2-1/16", 3.25#, J-55 tubing, Int. Jt. 6,737.07
	3	2-1/16", tubing subs 14.85
	1 Jt.	2-1/16", 3.25#, J-55 tubing, Int. Jt. 32.06
	209 Jts.	6,786.95
		8.36
		Top of tubing hanger to KDB
		Bottom of tubing w/respect to KDB at 6,795.31
		Top of packer w/respect to KDB at 6,794.14'


JRH: ruc
5-2-63

Huerfanito (6213) #1-33