

(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 076660  
Unit Ed. Scott

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY
NOTICE OF INTENTION TO ABANDON WELL	<u>SURFACE CASING</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

July 17, 19 62

Well No. 12 is located 1190 ft. from {N} line and 990 ft. from {E} line of sec. 36


17 1/4 Sec. 36 (1/4 Sec. and Sec. No.) 27N (Twp.) 11W (Range) 105TH (Meridian)  
West Santa Fe Canon (Field) San Juan (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6515 ft. GL

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded at 10:30 AM 7-3-62. Drilled to TD of 235'. Ran 8 joints of 8-5/8" 24 1/2 J-55 S-R Thd. STAC Casing, total 242.60 feet, landed at 236.328 FB. Cemented with 125 sacks regular cement, 2 1/2 Cu ft. Plug down at 7:30 PM. Pressure tested casing to 600 psi for 30 minutes, held ok. Drilled out from under surface casing at 7:30 AM, 7-4-62.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The British-American Oil Producing Company

Address P. O. Drawer 330

Farmington, New Mexico

By

Har E. Stone

Title

Field Superintendent