



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 07E092  
Unit Fed. State C

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<b>ROCKING OF PROTECTIVE CASING</b> .....	<input checked="" type="checkbox"/>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

March 23, 1962

Well No. 2 is located 1850 ft. from S line and 790 ft. from E line of sec. 27

27 Sec. 27 27N 11W 104N  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
Monte Vista Canyon San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6758 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Drilled to TD of 6628, rigged up and 4 1/2" casing as follows

1 - 4 1/2" Baker Guide shoe	1.30
2 - Jts. 4 1/2" 11.60# J-55 S-R Thd. casing	65.69
1 - 4 1/2" Baker float collar at 6620	1.00
139 - Jts. 4 1/2" 11.60# J-55 S-R Thd. casing	4468.84
1 - 4 1/2" Baker stage collar at 2155	1.00
68 - Jts. 4 1/2" 11.60# J-55 S-R Thd. casing	2164.87
Total	5297.60
Landed at	6628

Cemented with BF with 300 sacks 1st Pozmix and regular with 25 gal on 1st stage and with 150 sacks neat cement on 2nd stage. Good circulation through cementing operations. Pumped 100# Phosphate in 16 barrels water ahead of 1st stage. Casing rotated during 1st stage cementing operations. Completed at 9:00 AM 3-18-62.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company The British-American Oil Producing Co.

Address P. O. Drawer 330  
Farmington, N.M.

By Wes J. Stone  
Title Field Superintendent