

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator AMOCO PRODUCTION COMPANY Lease Jack Frost "B" Well No. 1  
Location of Well: Unit P Sec. 27 Twp. 27 Rge. 10 County San Juan

Name of Reservoir or Pool		Type of Prod. (Oil or Gas)	Method of Prod. (Flow or Art. Lift)	Prod. Medium (Tbg. or Csg.)
Upper Completion	Gallup	Oil	Temp. Abandoned	
Lower Completion	Basin Dakota	Gas	Flow	Tubing

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	7-8-74	Length of time shut-in	3 Days	SI press. psig	565	Stabilized? (Yes or No)	Yes
Lower Compl	Hour, date Shut-in	7-8-74	Length of time shut-in	3 Days	SI press. psig	563	Stabilized? (Yes or No)	Yes

FLOW TEST NO. 1

Commenced at (hour, date)*		7-10-74		Zone producing (Upper or Lower): Lower				
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks			
		Upper Compl.	Lower Compl.					
7-10-74	0 Days	565	563		Both zones shut in.			
7-11-74	1 Day	565	229		Upper Zone Shut In, Lower Flow.			
7-12-74	2 Days	565	224		" " " " "			

Production rate during test  
Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_  
Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

MID-TEST SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Compl	Hour, date Shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

FLOW TEST NO. 2

Commenced at (hour, date)**				Zone producing (Upper or Lower):				
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks			
		Upper Compl.	Lower Compl.					

Production rate during test  
Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hrs. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_  
Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

REMARKS: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: JUL 29 1974  
New Mexico Oil Conservation Commission  
By Area Engineer  
Title Area Engineer  
Date July 25, 1974

1. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone while the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note. If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.


8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Commission on Northwest New Mexico Packer Leakage Test Form Revised 1-1-58, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

[illegible]

Both Zones  
 Shut in  
 One Day

PACKER LEAKAGE TEST

JACK FROST 'B' #1



DWT Pressure

600

500

400

300

200

100



8

9

10

11

12

Time Days

12

11

10

9

8

K

