

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office SANITA, NE

Lease No. (778572)

Unit N. 1/4 Sec. 28 is the
designated orig. unit

SUNDRY NOTICES AND REPORTS ON WELLS

Production Status	
NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Bolack #1
C SE NE NE

June 23, 19 51

Well No. 1 is located 920 ft. from N line and 770 ft. from E line of sec. 28

NE 1/4 28
(1/4 Sec. and Sec. No.)

27N
(Twp.)

11E
(Range)

N. 1/4
(Meridian)

W. KUTE CANYON
(Field)

W. KUTE CANYON
(County or Subdivision)

NE. 1/4
(State or Territory)

The elevation of the derrick floor above sea level is _____ ft. 6323' Ord. Level
6325' KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

1. On 5/16/51 set 64 joints (1922') 5 1/2" J-55 14#/ft. casing at 1928' KB with 150 sacks of regular cement.
2. Moved off rotary tools.
3. Moved in cable tools 5/18/51.
4. Drilled thru plug 5/19/51 and baled hole dry down to casing shoe. Hole stood dry for 30 minutes.
5. Drilled to 2032' TD.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company THE FRONTIER REFINING COMPANY

Address 410 BOSTON BUILDING

DENVER, COLORADO

By Dennan S. Calbraith

Title Dennan S. Calbraith, Geologist