


(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Budget Bureau No. 42-E358.4.  
Approval expires 12-31-60.

Land Office \_\_\_\_\_  
Lease No. **SF-079114-A**  
Unit \_\_\_\_\_  
Campbell Federal

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	10 3/4"	X
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING		
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING		
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR		
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT		
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY		
NOTICE OF INTENTION TO ABANDON WELL				

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

January 12, 1961

Well No. 2 is located 790 ft. from N line and 790 ft. from E line of sec. 26  
NE/4 NE/4 Sec. 26 (1/4 Sec. and Sec. No.) 27N 12N NMPM  
 (Twp.) (Range) (Meridian)  
Basin Dakota San Juan New Mexico  
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5049 ft. G.L.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1/11/61 Spudded in 13 3/8" hole. Ran and set 10 joints of 10 3/4" 32.50# Lone Star surface casing @ 324.93' w/210 sz 2% NA-5 cement. SOC 12 hours Pressured up w/750# for 30 minutes, held OK. Drilling ahead.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Southwest Production Company

Address 162 Petr. Center Bldg.  
Farmington, N. M.

By \_\_\_\_\_  
 Title Production Superintendent  
 Original signed by  
 Carl W. Smith