Budget Bureau No. 42-R358.4 Approval expires 12-31-60.

(SUBMIT	IN	TRI	PLIC	ATE
---------	----	-----	------	-----

(SUBMIT IN TRIPI				_
UNITED STA			<del> </del>	
DEPARTMENT OF TH				<b></b> -
GEOLO GEOLO SÚ				
	- 1		<u> </u>	

Land Office	Denies le
	078421
Lease No	OIOAET
Unit	

**SUNDRY NOTICES** 

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF.
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ARANDONMENT
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY
MOTICE OF INTENTION TO ABANDON WELL		
	_	
/mm.		

DICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

			Page 2 of September	report dated r 10, 1960	^
Turner-KcAdams  Well No. 2-20 is lo	cated 950 ft. fr	om N line		from W line of sec. 20	9
NW/4 Section 20	Т 27-й	AA(GE)	R 9-k	N. M. P. N.	
(1/4 Sec. and Sec. No.)	(Twp.)	(Range)	(Meridian)		
Angel's Peak Dekote	e ixt. Sen J	uen County ty or Subdivision)		(State or Territory)	

The elevation of the derrick floor above sea level is 6,393 ft.

## DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

8/23/60 . Spotted acid on performations. Broke down 2800-1400 ... Acidized with 500 gal. MCA at 1600# pai 1 bbl. per min. On 8/24/50 perforated 6897-6904', 6909-15', 6868-67'.6816-26', 6752-58', 6726-38', 6698-6712', 6789-6804' with 4 jet shots per ft. On 3/25/60 sand oil treated with 58,600 gallons crude oil with 30 gal. Adomite Mark II per 1000 gallons oil and 60,000# sand. Average injection 49 BFM. Max. TP 2400 // min. 2200#. Flushed with 175 barrels crude oil. Dropped 40 frac balls in 4 stages of 10 each during treatment. Total load oil 1,773 barrels.

On 8/27/60 rem production tubing - 6830' of 2-3/8" CD EUE J-55 landed at 6838' (91' off bottom). Shut well in to swait potential test and pipe line connection.

I understand that this plan of work must receive approval in writing	ng by the Geological Survey before operations may be commenced.
Company J. Clemn Turner and William	· · · · · · · · · · · · · · · · · · ·
Address Box 728	
Farmington, New Wixico.	John Men
·	C. Beeson Nea.] A gent in Farmington Title
	GP0 8 62040