

C O P Y

Budget Bureau No. 42-R358.
Approval expires 11-30-46.Form 9-331a
(March 1942)

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYLand Office Santa Fe
Lease No. 077382
Unit R. P. Hargrave

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	X
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 1-F is located 1650 ft. from S line and 1650 ft. from W line of sec. 16
SE 1/4 Sec. 16 27N 10W N 41° E
 (1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Kuta Canon San Juan N. M.
 (Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6011 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded with rotary tools 1-25-50.
 Set 9-5/8" OD 36# sals J-55 casing at 93' cemented to surface with 95 sacks,
 1-25-50.
 Top Pictured Cliffs sand 1802'
 Set 5-1/2" OD 14# sals J-55 casing at 1608' cemented with 100 sacks.
 Cored 1806 to 1816'. Recovered 6" sand.
 Rotary drilling completed 1-28-50. Rotary sub-structure 4'.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company BYRD-FROST, INC.
 Address Box 911
Durango, Colo.
 By H. P. Slagel
 Title Dist. Supt.

