

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☐ GAS WELL ☐ OTHER ☒	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR Rocaville Corp.	8. FARM OR LEASE NAME Fairfield
3. ADDRESS OF OPERATOR 2811 McKinney Ave 340 West Dallas Texas 75204	9. WELL NO. 1
4. LOCATION OF WELL (Report location clearly and in accordance with State requirements. See also space 17 below.) At surface 1100' FNL 990' FEL	10. FIELD AND POOL, OR WILDCAT Basin Dakota
14. PERMIT NO.	11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Sec 14, T 27N, R 13W
15. ELEVATIONS (Show whether on pt. of sec.) 5857' WF OR CON. DIV. 5846' GR DIST. 3	12. COUNTY OR PARISH San Juan
	18. STATE NM

RECEIVED
JUL 03 1989

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) ☐	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☒
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) ☐	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

4-17-89 MI pulling unit. Pull tubing and packer.
4-18-89 Set CIB at 5797'. Located casing leak from 1405' to 2802'.
4-19-89 Squeeze cemented casing leak with 215 sks of B cement.
4-20-89 Tagged cement at 1230'. Drilled cement to 2475'.
4-21-89 Drilled cement 2475' to 2700'.
4-22-89 Drilled cement from 2700' to 2870'.
4-24-89 Ran packer and located casing leak from 1445' to 2136'.
Squeeze cemented with 100 sks of B cement with 2% CaCl₂.
4-25-89 Tagged cement at 1360'. Drilled cement to 1500' and fell thru.
4-26-89 Ran packer and located leak from 1445' to 2136'. Squeeze
cemented with 100 sks of B cement with 3% CaCl₂.
4-27-89 Tagged cement at 1130'. Drilled cement to 1700'.
4-28-89 Drilled cement 1700' to 2156' and fell thru.
5-1-89 Ran packer and located leak from 1445' to 2136'. Squeeze
cemented with 225 sks of B cement with 3% CaCl₂.
5-2-89 to 5-5-89 Tagged cement at 691'. Drilled cement to 2200'.
5-6-89 Drilled CIB at 5797'. Clean out to 5960'.
5-10-89 Ran packer on 2 3/8" tubing and set at 5782'. (See attached page)

18. I hereby certify that the foregoing is true and correct

SIGNED Alan Ryan

TITLE Agent

DATE 5-23-89

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

ACCEPTED FOR RECORD

JUN 28 1989

FARMINGTON RESOURCE AREA

*See Instructions on Reverse Side

BY KH

Summary of Operations (cont'd)

Fairfield #1

5-10-89 (cont'd) Acidized well with 1000 gals 15% HCl.

5-11-89 to 5-17-89 Swabbed & flowed well. Put well on line.