



(SUBMIT IN TRIPLICATE)

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe  
Lease No. 078094  
Unit Gov't Fullerton

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....	<u>Running of casing</u>	<u>XX</u>

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

December 20, 19 60

Well No. 7 is located 1690 ft. from N line and 1730 ft. from E line of sec. 11

NE SW Sec. 11 27N 11W  
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)  
West Rata Canyon San Juan New Mexico  
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 6000 ft. Est. KB

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging, cementing points, and all other important proposed work)

Drilled to total depth of 6645'. Ran Schlumberger induction and Sonic log from 5200 to 6645. Ran ES induction from 6645 to 300'. Rigged up and ran 2-7/8" 6.44 J-55 10-R Thd. Non-spect tubing casing as follows:

1 - 2-7/8" Guide shoe, Baker Full flow	0.50
2 - Jts. 2-7/8" Casing	60.87
1 - 2-7/8" Fill up collar, Baker Model C	0.50
142 - Jts. 2-7/8" casing	4430.99
1 - 2-7/8" Stage Cementing Collar, Baker	2.90
69 - Jts. 2-7/8" casing	2151.42
Total string	6646.69
Landed at	6644.69

Cemented 1st stage with 250 sacks 50-50 Pozmix with 2% Gel. Waited three hours. Second stage with 150 sacks regular. Bumped plug on 1st stage with 2500 psi. Baker plug holding. After closing stage collar on 2nd stage pressure tested to 2000 psi. Stage holding. Plug down on second stage at 8:15 AM 12-16-60

Company THE BRITISH-AMERICAN OIL PRODUCING COMPANY

Address P. O. Drawer 330

Farmington, N.M.

By Nas R. Stone  
Title Field Superintendent