

COPY FOR  
STATE OF NEW MEXICO  
OIL CONSERVATION  
COMMISSION  
SUBMIT IN TRIPLICATE TO  
DISTRICT OFFICE

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY

Land Office Santa Fe

Lease No. 078935

Unit \_\_\_\_\_

AUG 13 1951  
OIL CON. COM.  
DIST. 3

SUNDRY NOTICES AND REPORTS ON WELLS

|   |   |                                     |
|---|---|-------------------------------------|
| NOTICE OF INTENTION TO DRILL.....                   | SUBSEQUENT REPORT OF WATER SHUT-OFF.....        | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS.....            | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING..... |                                     |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....     | SUBSEQUENT REPORT OF ALTERING CASING.....       |                                     |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL..... | SUBSEQUENT REPORT OF REDRILLING OR REPAIR.....  |                                     |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....        | SUBSEQUENT REPORT OF ABANDONMENT.....           |                                     |
| NOTICE OF INTENTION TO PULL OR ALTER CASING.....    | SUPPLEMENTARY WELL HISTORY.....                 |                                     |
| NOTICE OF INTENTION TO ABANDON WELL.....            |   |                                     |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 11, 1951

Well No. 4 Thompson is located 990 ft. from [N] line and 290 ft. from [E] line of sec. 10

NE/4 Sec. 10  
(1/4 Sec. and Sec. No.)

27N 12W  
(Twp.) (Range)

NMPM  
(Meridian)

West Futz Canyon  
(Field)

San Juan  
(County or Subdivision)

New Mexico  
(State or Territory)

The elevation of the derrick floor above sea level is 5944 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate muddling jobs, cementing points, and all other important proposed work)

Rotary tools were used from the surface to 1555' and 5-1/2" casing was cemented with 100 sacks. Plug was pumped down and tested for 2 hours with no drop in pressure.

Cable tools were moved in on 7-29-51, the plug drilled, the hole bailed dry, and tested for 2 hours. A satisfactory cement job was had since no water or drilling mud showed.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Darube Oil Company

Address 213 First National Bank Building

Amarillo

Texas

By \_\_\_\_\_

Title Agent